





PPO Project Management Report Contract Awards

			AWARDED						
	Canital Band 2014 Projects	Time	BID Estimate	Architect	Design	DCA Ctout	DSA App.	Bid	NTP / BOE
1 90090001.1	Capital Bond - 2014 Projects Audubon ES: Slope Repair	Type MRR	\$247,150	NTP 08/05/11 A	Phase	DSA Start	Letter	Opening 12/09/13 A	Award 01/28/14 A
2 90750002.1	Cubberley ES: Assess/Repair/Correct CMP & Related Dra		\$185,310	04/16/12 A				12/09/13 A	01/28/14 A 01/28/14 A
3 21644.1	Madison HS: Tennis Court Repair	MRR MRR	\$185,510 \$17,518	04/10/12 A				12/09/13 A	03/17/14 A
4 20938.1	Standley MS 12kv Service, substations and cable replacen		\$17,516						03/17/14 A 04/08/14 A
5 12057.1	Hamilton ES: Irrigation System Upgrade		\$389,640						
	3 , 13	MRR						0.4474.4.4	04/11/14 A
6 12340.1	Clark MS: Exterior Paint	RR	\$219,000					04/17/14 A	05/27/14 A
7 14657.1	Challenger MS: Exterior Paint	RR	\$72,000					03/28/14 A	06/10/14 A
8 12335.1	Correia MS: Exterior Paint	RR	\$70,000					03/28/14 A	06/10/14 A
9 <mark>14629.1</mark>	De Portola: Exterior Paint	RR	\$113,800					05/07/14 A	06/10/14 A
10 93670051.1	Farb MS: Exterior Paint	RR	\$79,400					04/25/14 A	06/10/14 A
11 14630.1	Kearny HS: Exterior Paint	RR	\$227,000					05/07/14 A	06/10/14 A
12 11569.1	Scripps Ranch HS: Exterior Paint	RR	\$316,849					04/25/14 A	06/10/14 A
13 93560051.1	SDHS: Exterior Paint	RR	\$174,000					05/15/14 A	06/10/14 A
14 14660.1	Taft MS: Exterior Paint	RR	\$87,800					04/17/14 A	06/10/14 A
15 12342.1	Morse HS: Exterior Paint	RR	\$239,000					05/15/14 A	06/24/14 A
16 12344.1	Serra HS: Exterior Paint	RR	\$1,652,000					05/21/14 A	06/24/14 A
17 93280051.1	Wangenheim MS: Grounds Renovation	MRR	\$388,392						06/25/14 A
18 <mark>22950.1</mark>	Lincoln HS: Electrical Repair 600 Building	MRR	\$30,000						07/07/14 A
19	Ocean Beach: Exterior Paint	RR	\$92,450					06/20/14 A	07/29/14 A
20 <mark>17073.1</mark>	Carver ES: Landscape Upgrades	MRR	\$28,158						08/04/14 A
21 16316.1	Lewis MS: Exterior Paint	RR	\$89,700					07/25/14 A	09/09/14 A
22 14102.1	Dailard ES: Slope Erosion Repair	MRR	\$200K - \$1M	06/25/14 A				12/05/14	12/12/14
23 <mark>22436.1</mark>	Ericson ES: Replacement of Main Electrical Switchboard	MRR	<\$200K	04/11/14 A					12/12/14
24 22525.1	Valencia Park ES: Irrigation and Landscape	MRR	\$200K - \$1M						12/26/14
_		Capital Bonds - 2014 Total:	\$5,096,047		Awarded Contracts (13): \$2,659,649				

BID NTP / BOE Architect Design DSA App. Bid Capital Bond - 2015 Projects Estimate NTP DSA Start Type Phase Letter Opening Award 25 14650.1 EB Scripps: Exterior Paint 11/03/14 26 16203.1 27 92630001.1 MRR 28 16205.1 Adams ES: Heater Replacement 29 <mark>16208.1</mark> MRR 30 <mark>16320.1</mark> RR CPMA:Re-Roof & HVAC Phase 1, Bldgs. 100-400 31 93100001.1 MRR \$1M - \$5M 09/26/11 A 05/20/15 05/26/15 32 91070051.1 Florence: MRR Irrigation \$200K - \$1M 09/03/14 06/01/15 33 16070.1 MRR 34 <mark>22438.1</mark> MRR 35 91270001.1 Grant ES: Develop Erosion Control Plan \$200K - \$1M MRR 36 <mark>16708.1</mark> Spreckels ES: Rain Gutter Replacement **37** 18691.1 Challenger MS: Concrete Repair and Replace MRR \$200K - \$1M 10/03/14 A 08/06/15 10/02/15 38 <mark>18697.1</mark> <\$200K 39 <mark>18698.1</mark> MRR <\$200K 40 12176.1 Euclid ES: HVAC System Controls

AWARDED BID Architect DSA App. Bid NTP / BOE Design Estimate Capital Bond - 2016 Projects Type NTP Phase **DSA Start** Letter Opening Award 41 14580.1 DePortola ES: Roof & HVAC Replacement \$1M - \$5M 08/18/15 MRR 11/20/15 01/06/16 02/23/16 42 14582.1 Edison ES: Roof & HVAC Replacement \$1M - \$5M 08/18/15 02/23/16 MRR 11/20/15 01/06/16 43 14586.1 Miramar Ranch: Roof & HVAC Replacement MRR \$1M - \$5M 08/18/15 11/20/15 02/23/16 01/06/16 44 14584.1 Wangenheim MS: Roof & HVAC Replacement \$1M - \$5M 11/20/15 01/06/16 45 22582.1 MRR 07/24/15 46 93100002.2 CPMA:Re-Roof & HVAC Phase 2, Bldgs. 500-900 MRR 47 14590.1 \$1M - \$5M 03/29/16 MRR 06/06/14 A 04/04/16 06/01/16 03/29/16 48 19280.1 Toler ES: Roof Replacement \$200K - \$1M 03/29/16

\$5.912.985

Capital Bonds - 2015 Total:







PPO Project Management Report Contract Awards

\$21,432,768 Capital Bonds - 2016 Total:

AWARDED

			BID	Architect	Design		DSA App.	Bid	NTP / BOE
	Capital Bond - 2017 Projects	Type	Estimate	NTP	Phase	DSA Start	Letter	Opening	Award
50 14587.1	Hoover HS: Roof Replacement	MRR	\$1M - \$5M	06/06/14 A		05/13/16	05/19/16	02/20/17	03/28/17
		Capital Bonds - 2017 Total:	\$3,057,820						