



< \$200K
\$ 200K - \$1M
\$1M - \$5 M
\$5M - \$10M
> \$10M

Project Management Report Contract Awards

		Type	AWARDED		Architect NTP	Design Phase	DSA Start	DSA App. Letter	Bid Opening	NTP / BOE Award
			BID Estimate							
Capital Bond - 2014 Projects										
1	91560002.1	Jerabek ES: Portable Removal (4)	MOD-IDIQ	<\$200K						01/13/14 A
2	93320001.1	Clairemont HS: Academy of Business & Technology (AOBT)	CTE-DBB	\$5,786,193	09/24/10 A	DSA Approved	10/03/11 A	04/26/12 A	01/30/14 A	03/11/14
3	FS005.1	Bell MS: WSM Project	MOD-DBB	> \$10M	04/30/07 A	DSA Approved	09/13/11 A	09/05/12 A	03/20/14	04/29/14
4	S0321.1	Pershing MS: WSM Project	MOD-DBB	> \$10M	01/25/11 A	DSA Approved	07/16/13 A	12/16/13 A	03/20/14	04/29/14
5	93560001.1	San Diego HS: SciTech Biomedical Sciences	CTE-DBB	\$1M - \$5M	10/08/10 A	DSA Approved	06/21/13 A	12/31/13 A	03/21/14	04/29/14
6	93560006.1	University City HS: Athletic Facilities & Parking Lot	MOD-DBB	> \$10M	09/22/10 A	DSA Review	11/19/13 A	03/31/14 A	04/17/14	05/27/14
7	93560006.2	University City HS: Turf Fields	MOD-IDIQ	\$200K - \$1M	07/12/13 A	DSA Review	12/05/13 A	02/14/14	04/17/14	05/27/14
8	S0093.2	Encanto ES: Site Modernization	MOD-DBB	\$5M - \$10M	09/28/09 A	DSA Approved	09/12/13 A	04/30/14 A	04/30/14	06/10/14
9	90950002.2	Euclid ES: Special Ed Remodel	MOD-DBB	\$200K - \$1M	11/01/12 A	DSA Review	10/02/13 A	02/18/14	05/02/14	06/10/14
10	92000051.1	Salk ES: Solar Panel Carport	MOD-DBB	\$200K - \$1M	05/07/13 A	DSA Approved	01/09/14 A	02/13/14 A	05/01/14	06/10/14
11	93340003.1	Crawford HS: Stadium and Sports Facility Improvements	MOD-DBB	> \$10M	11/12/10 A	DSA Review	11/06/13 A	06/02/14	07/16/14	09/09/14
12	93340003.2	Crawford HS: Track and Field Project	MOD-IDIQ	\$1M - \$5M	05/07/13 A	DSA Review	11/06/13 A	06/02/14	07/16/14	09/09/14
13	93420004.1	La Jolla HS: Stadium Project	MOD-DBB	\$5M - \$10M	05/17/11 A	Construction Documents	01/31/14 A	07/07/14	08/29/14	10/14/14
14	93420004.2	La Jolla HS: Track and Field Project	MOD-IDIQ	\$1M - \$5M	08/23/11 A	Construction Documents	01/31/14 A	07/07/14	08/29/14	10/14/14
Capital Bonds - 2014 Total:				\$87,315,733						

		Type	AWARDED		Architect NTP	Design Phase	DSA Start	DSA App. Letter	Bid Opening	NTP / BOE Award
			BID Estimate							
Capital Bond - 2015 Projects										
15	FS006.1	Clark MS: WSM Project	MOD-DBB	> \$10M	01/08/07 A	Construction Documents	05/07/14	11/03/14	12/19/14	02/10/15
16	S9319.1	O'Farrell Community School: WSM Project and Joint-Use Field	MOD-DBB	\$5M - \$10M	11/09/10 A	Construction Documents	03/17/14	09/15/14	12/24/14	02/10/15
17	93160002.1	Montgomery MS: Restroom ADA Upgrades and JUA with City Of SD	MOD-DBB	\$200K - \$1M	10/19/12 A	DSA Approved	03/05/13 A	03/27/13 A	01/15/15	02/24/15
18	91350051.1	Hamilton ES: Turf Field	MOD-IDIQ	\$200K - \$1M	02/10/14	Project Assessment	10/28/14	02/10/15	04/02/15	05/12/15
19	93490004.1	Mira Mesa HS: Culinary Arts	CTE-DBB	\$1M - \$5M	07/01/13 A	Construction Documents	08/01/14	02/09/15	05/07/15	05/12/15
20	90800051.1	Dana MS: F&I New ST Baseball Fields	MOD-IDIQ	<\$200K	01/13/14 A	Schematic Design	09/15/14	02/17/15		05/26/15
21	90090050.1	Audubon ES: WSM and Joint-Use Field	MOD-DBB	\$1M - \$5M	04/27/11 A	Construction Documents	07/21/14	03/25/15	05/15/15	07/14/15
22	93260050.1	Taft MS: WSM and Joint-Use Field	MOD-DBB	> \$10M	04/27/11 A	Construction Documents	07/23/14	03/26/15	05/15/15	07/14/15
23	S0438.1	New Dawn/Riley: WSM Project	MOD-DBB	\$1M - \$5M	04/15/09 A	DSA Approved	06/06/12 A	01/16/13 A	06/18/15	07/28/15
24	93040050.2	Correia MS: Lighting & Field Phase I	MOD-DBB	\$1M - \$5M	05/07/13 A	Pre-Schematic Design	11/03/14	05/08/15	06/30/15	08/11/15
25	S9127.1	Grant K-8: WSM Phase I	MOD-DBB	\$5M - \$10M	08/13/13 A	Schematic Design	10/31/14	04/29/15	06/24/15	08/11/15
26	90130050.1	Balboa ES: WSM	MOD-DBB	\$1M - \$5M	08/16/13 A	Pre-Schematic Design	10/27/14	04/24/15	07/24/15	08/25/15
27	90910050.1	Emerson/Bandini ES: WSM	MOD-DBB	\$5M - \$10M	10/10/10 A	Pre-Schematic Design	11/05/14	06/02/15	07/22/15	09/08/15
28	93560003.4	San Diego HS: Stadium and Sports Facility Improvements	MOD-DBB	\$1M - \$5M	09/28/10 A	Pre-Schematic Design	11/10/14	05/29/15	07/07/15	09/08/15
29	TURF1.1	Various Sites: Year-1 Syn. Turf Program	MOD-IDIQ	\$5M - \$10M	01/30/14	Project Assessment	12/30/14	05/29/15		09/08/15
30	93410050.1	Millennial Tech: WSM	MOD-DBB	\$5M - \$10M	09/24/10 A	Pre-Schematic Design	12/02/14	06/24/15	08/13/15	09/22/15
31	91300051.1	Joyner ES: Ocean Discovery	MOD-DBB	\$1M - \$5M	09/18/13 A	Schematic Design	12/12/14	07/30/15	08/31/15	10/06/15
32	90090051.1	Audubon ES: Turf Field	MOD-IDIQ	\$1M - \$5M	04/01/13 A	Pre-Schematic Design	12/03/14	06/25/15	08/14/15	10/13/15
33	SOLCARPT.1	Solar Carport Project	ADD-DBB	> \$10M	01/09/14	Project Assessment	12/16/14	07/08/15	08/27/15	10/13/15
34	S0181.1	Longfellow ES: WSM	MOD-DBB	> \$10M	10/07/11 A	Pre-Schematic Design	02/06/15	07/29/15	09/02/15	10/27/15
35	93160050.1	Montgomery MS: WSM	MOD-DBB	> \$10M	08/12/13 A	Pre-Schematic Design	12/29/14	06/19/15	09/18/15	10/27/15
36	93170050.1	Muirlands MS: WSM	MOD-DBB	\$5M - \$10M	09/21/11 A	Design Development	11/21/14	07/29/15	09/18/15	10/27/15
37	S0315.1	Memorial & King Chavez Academies @ Memorial: WSM project	MOD-DBB	\$5M - \$10M	09/24/10 A	Construction Documents	01/14/15	07/28/15	09/18/15	10/27/15
38	90230052.1	Barnard @ Bayview Terrace ES: WSM Phase I	MOD-DBB	\$1M - \$5M	01/23/14	Project Assessment	01/20/15	08/07/15	09/29/15	11/10/15
39	90590051.1	Central ES: Reality Changers Phase I	MOD-DBB	\$200K - \$1M	02/10/14	Project Assessment	01/20/15	08/07/15	09/29/15	11/10/15
40	S0747.1	Gompers MS Charter @ Gompers West: WSM Project and Joint-Use Field	MOD-DBB	\$5M - \$10M	09/24/10 A	Pre-Schematic Design	02/19/15	08/05/15	09/30/15	11/10/15
41	93420051.1	La Jolla HS: BioTech Bldg	MOD-DBB	\$1M - \$5M	01/02/14 A	Pre-Schematic Design	01/09/15	07/30/15	09/21/15	11/10/15
42	91850051.1	Perkins ES: Land Acq Project	MOD-DBB	\$5M - \$10M	02/10/14	Project Assessment	01/20/15	08/07/15	09/29/15	11/10/15
43	93240003.1	Roosevelt MS: Interim Housing Project	MOD-DBB	<\$200K	02/10/14	Project Assessment	01/20/15	08/07/15	09/29/15	11/10/15
44	93660002.1	Henry HS: Academy of Engineering & Design (AOED)	CTE-DBB	\$200K - \$1M	01/13/14 A	Pre-Schematic Design	03/31/15	09/24/15	11/16/15	12/08/15
45	93380051.1	Hoover HS: 3 Story CR-Admin	MOD-DBB	> \$10M	03/03/14	Project Assessment	02/10/15	08/28/15	10/27/15	12/08/15
46	93120050.1	Mann MS: WSM	MOD-DBB	> \$10M	12/15/11 A	Pre-Schematic Design	01/30/15	08/19/15	10/09/15	12/08/15
Capital Bonds - 2015 Total:				\$190,143,634						



< \$200K
\$ 200K - \$1M
\$1M - \$5 M
\$5M - \$10M
> \$10M

Project Management Report Contract Awards

		AWARDED									
		Type	BID Estimate	Architect NTP	Design Phase	DSA Start	DSA App. Letter	Bid Opening	NTP / BOE Award		
Capital Bond - 2016 Projects											
47	91360050.1	Hancock ES: WSM	MOD-DBB	\$1M - \$5M	07/21/11 A	Pre-Schematic Design	03/04/15	11/10/15	12/29/15	01/12/16	
48	92060050.1	Miller ES: WSM	MOD-DBB	\$1M - \$5M	07/21/11 A	Pre-Schematic Design	03/04/15	11/10/15	12/29/15	01/12/16	
49	93570001.1	Serra HS: New Classroom Building Project	MOD-DBB	\$5M - \$10M	09/28/10 A	Pre-Schematic Design	01/19/15	09/10/15	10/30/15	01/12/16	
50	AQUACNTR.1	Various Sites Research JUA w/YMCA for swimming pools & related facilities	MOD-DBB	\$1M - \$5M	03/31/14	Project Assessment	04/21/15	09/16/15	11/05/15	01/12/16	
51	0349A.2	Mira Mesa HS: Stadium Improvements	MOD-DBB	\$1M - \$5M	10/18/10 A	Pre-Schematic Design	03/18/15	11/03/15	12/21/15	02/09/16	
52	93200050.1	Pacific Beach MS: WSM	MOD-DBB	> \$10M	03/07/14	Project Assessment	04/06/15	10/22/15	12/16/15	02/09/16	
53	S9320.1	Pacific Beach MS: WSM Project	MOD-DBB	\$1M - \$5M	03/07/14	Project Assessment	04/06/15	10/22/15	12/16/15	02/09/16	
54	S0076.1	Magnolia @ Cleveland: WSM	MOD-DBB	\$1M - \$5M	05/01/14	Project Assessment	04/09/15	01/07/16	02/16/16	04/12/16	
55	91710050.1	Lee ES: WSM	MOD-DBB	\$1M - \$5M	05/11/11 A	Pre-Schematic Design	04/27/15	11/13/15	03/11/16	04/26/16	
56	93590003.1	Scripps Ranch HS: New Building	MOD-DBB	> \$10M	03/22/11 A	Pre-Schematic Design	12/15/14	09/14/15	03/17/16	04/26/16	
57	93590050.1	Scripps Ranch HS: WSM	MOD-DBB	\$5M - \$10M	01/20/14 A	Pre-Schematic Design	03/05/15	09/22/15	03/15/16	04/26/16	
58	TURF2.1	Various Sites: Year-2 Syn. Turf Program	MOD-DIQ	\$5M - \$10M	05/14/14	Project Assessment	09/09/15	02/10/16		05/10/16	
59	90800051.2	Dana MS: F&I New ST Fields Phase II	MOD-DIQ	<\$200K	10/22/14	Project Assessment	09/23/15	02/25/16		05/24/16	
60	93280050.1	Wangenheim MS: WSM	MOD-DBB	\$5M - \$10M	03/27/14	Project Assessment	03/06/15	09/23/15	04/07/16	05/24/16	
61	92350050.1	Penn ES: WSM	MOD-DBB	\$1M - \$5M	05/11/11 A	Pre-Schematic Design	06/17/15	01/08/16	04/21/16	06/14/16	
62	S9111.1	Iftin Charter School @ Jackson: WSM-A Project	MOD-DBB	\$5M - \$10M	04/27/11 A	Pre-Schematic Design	08/07/15	02/18/16	07/26/16	09/13/16	
63	S9332.1	Clairemont HS: Site Modernization Project	MOD-DBB	> \$10M	10/08/10 A	Construction Documents	05/01/14	12/02/14	08/25/16	10/11/16	
64	93520002.2	Morse HS: New Classroom Building Project Schedule	MOD-DBB	\$5M - \$10M	01/11/10 A	Pre-Schematic Design	12/16/15	07/11/16	08/10/16	10/11/16	
65	92910050.1	Wegeforth ES: WSM	MOD-DBB	\$1M - \$5M	08/08/13	Project Assessment	07/24/14	02/18/15	08/29/16	10/11/16	
66	93340050.1	Crawford HS: WSM	NS-DBB	> \$10M	12/05/11 A	Pre-Schematic Design	12/10/15	07/15/16	09/06/16	10/25/16	
67	93520050.1	Morse HS: WSM	MOD-DBB	> \$10M	04/02/12 A	Pre-Schematic Design	01/18/16	08/05/16	11/01/16	12/13/16	
68	93290001.1	Wilson MS: Major Site Rebuild Project	NS-DBB	\$5M - \$10M	11/15/13 A	Pre-Schematic Design	10/13/15	09/06/16	11/10/16	12/27/16	

Capital Bonds - 2016 Total: \$170,321,832

		AWARDED									
		Type	BID Estimate	Architect NTP	Design Phase	DSA Start	DSA App. Letter	Bid Opening	NTP / BOE Award		
Capital Bond - 2017 Projects											
69	S9355.2	University City HS: Site Modernization Project	MOD-DBB	\$5M - \$10M	05/09/11 A	Construction Documents	04/10/14	10/08/14	11/16/16	01/10/17	
70	93570050.1	Serra HS: WSM Project	MOD-DBB	\$5M - \$10M	09/28/10 A	Pre-Schematic Design	04/01/16	11/18/16	01/18/17	02/28/17	
71	93040050.1	Correia MS: Athletic Facilities Phase II	MOD-DBB	\$5M - \$10M	08/13/15	Project Assessment	06/15/16	01/09/17	03/02/17	04/11/17	
72	93500050.1	Mission Bay HS: WSM	MOD-DBB	> \$10M	12/14/10 A	Pre-Schematic Design	03/29/16	12/27/16	02/15/17	04/11/17	
73	93460050.1	Madison HS: WSM	MOD-DBB	> \$10M	09/24/10 A	Pre-Schematic Design	06/21/16	01/13/17	03/08/17	04/25/17	
74	91110050.1	Foster ES: WSM	MOD-DBB	\$1M - \$5M	07/21/11 A	Pre-Schematic Design	05/12/16	02/15/17	04/06/17	05/23/17	
75	93360002.1	Henry HS: Stadium and Sports Facility Improvements	MOD-DBB	\$5M - \$10M	04/21/10 A	DSA Approved	06/07/12 A	05/27/14 A	04/18/17	05/23/17	
76	93360051.1	Henry HS: New Classroom Bldg	MOD-DBB	> \$10M	10/25/13 A	Pre-Schematic Design	03/31/15	09/24/15	04/28/17	06/13/17	
77	93490050.1	Mira Mesa HS: WSM	MOD-DBB	> \$10M	05/18/15	Project Assessment	04/25/16	11/14/16	05/09/17	06/27/17	
78	S9037.1	Einstein Academy @ Brooklyn: WSM Project	MOD-DBB	\$1M - \$5M	08/01/14	Project Assessment	07/17/15	04/19/16	06/02/17	07/11/17	
79	93560050.1	San Diego HS: WSM	MOD-DBB	> \$10M	05/06/09 A	Pre-Schematic Design	05/16/16	12/07/16	05/30/17	07/11/17	
80	S9327.1	De Portola MS: WSM	MOD-DBB	\$5M - \$10M	08/10/15	Project Assessment	07/19/16	02/10/17	06/20/17	08/08/17	
81	S9311.1	Lewis MS: WSM	MOD-DBB	\$5M - \$10M	08/10/15	Project Assessment	07/19/16	02/10/17	06/20/17	08/08/17	
82	S9177.1	Logan ES: WSM Project	MOD-DBB	\$1M - \$5M	08/03/15	Project Assessment	07/11/16	04/13/17	06/20/17	08/08/17	
83	S9175.1	Field ES: WSM Project	MOD-DBB	\$1M - \$5M	08/03/15	Project Assessment	06/10/16	03/15/17	07/25/17	09/12/17	
84	93380052.1	Hoover HS: New Athletic Joint Use	MOD-DBB	\$1M - \$5M	12/02/15	Project Assessment	11/07/16	06/05/17	08/01/17	09/12/17	
85	93380050.1	Hoover HS: WSM	MOD-DBB	> \$10M	04/23/09 A	Pre-Schematic Design	09/27/16	04/21/17	08/01/17	09/12/17	
86	S9153.1	Lindbergh/Schweitzer ES: WSM Project	MOD-DBB	\$1M - \$5M	08/03/15	Project Assessment	10/29/14	07/31/15	07/25/17	09/12/17	
87	S9291.1	Wegeforth ES: WSM Project	MOD-DBB	\$1M - \$5M	08/03/15	Project Assessment	10/29/14	07/31/15	07/25/17	09/12/17	
88	S9103.1	Chesterton ES: WSM Project	MOD-DBB	\$1M - \$5M	08/03/15	Project Assessment	07/01/16	04/05/17	08/15/17	09/26/17	
89	FS004.1	Farb MS: WSM Project	MOD-DBB	\$1M - \$5M	09/08/08 A	Schematic Design	04/18/16	10/13/16	08/15/17	09/26/17	
90	S9061.1	Sunset View ES: WSM Project	MOD-DBB	\$1M - \$5M	08/03/15	Project Assessment	07/01/16	04/05/17	08/15/17	09/26/17	
91	S9119.1	Fulton ES: WSM Project	MOD-DBB	\$1M - \$5M	01/02/14	Project Assessment	07/01/16	04/05/17	08/22/17	10/10/17	
92	S0340.2	Kearny HS: Site Modernization Project	MOD-DBB	\$1M - \$5M	10/28/11 A	Pre-Schematic Design	03/16/16	10/13/16	08/22/17	10/10/17	
93	S9227.1	Pacific Beach ES: WSM Project	MOD-DBB	\$1M - \$5M	08/03/15	Project Assessment	06/13/16	03/15/17	08/22/17	10/10/17	
94	93040051.1	Correia MS WSM	MOD-DBB	\$5M - \$10M	08/10/15	Project Assessment	07/19/16	12/16/16	09/12/17	10/24/17	
95	S9325.1	Standley MS: WSM Project	MOD-DBB	\$1M - \$5M	08/03/15	Project Assessment	10/29/14	07/31/15	09/12/17	10/24/17	
96	S9277.1	Toler ES: WSM Project	MOD-DBB	\$1M - \$5M	08/03/15	Project Assessment	10/29/14	07/31/15	09/12/17	10/24/17	
97	S9147.1	Holmes ES: WSM Project	MOD-DBB	\$1M - \$5M	08/03/15	Project Assessment	07/05/16	04/06/17	09/25/17	11/14/17	
98	S9362.1	Twain HS: WSM Project	MOD-DBB	\$1M - \$5M	08/03/15	Project Assessment	12/16/14	09/15/15	10/03/17	11/14/17	
99	S9284.1	Vista Grande ES: WSM Project	MOD-DBB	\$1M - \$5M	08/03/15	Project Assessment	10/29/14	07/31/15	09/20/17	11/14/17	
100	S9342.1	La Jolla HS: WSM Project	MOD-DBB	\$5M - \$10M	08/22/11 A	Pre-Schematic Design	08/18/16	04/12/17	10/31/17	12/12/17	
101	S9005.1	Muir @ Anderson: WSM Project	MOD-DBB	\$1M - \$5M	08/03/15	Project Assessment	10/29/14	07/31/15	10/23/17	12/12/17	
102	S9354.1	Point Loma HS: WSM Project	MOD-DBB	> \$10M	01/12/15	Project Assessment	01/27/16	10/24/16	10/23/17	12/12/17	

Capital Bonds - 2017 Total: \$222,921,920



< \$200K
\$ 200K - \$1M
\$1M - \$5 M
\$5M - \$10M
> \$10M

Project Management Report Contract Awards

		AWARDED								
Capital Bond - 2018 Projects		Type	BID Estimate	Architect NTP	Design Phase	DSA Start	DSA App. Letter	Bid Opening	NTP / BOE Award	
103	S9107.1	Florence ES: WSM Project	MOD-DBB	\$1M - \$5M	08/03/15	Project Assessment	08/23/16	04/17/17	11/20/17	01/09/18
104	S0295.1	Whitman ES: WSM Project	MOD-DBB	\$1M - \$5M	10/07/11 A	Pre-Schematic Design	06/04/15	03/04/16	11/14/17	01/09/18
105	S9223.1	Oak Park ES: WSM	MOD-DBB	\$5M - \$10M	07/21/11 A	Pre-Schematic Design	01/06/17	10/05/17	12/29/17	02/13/18
106	S9157.1	Johnson ES: WSM Project	MOD-DBB	\$1M - \$5M	08/03/15	Project Assessment	06/13/16	01/05/17	02/15/18	03/27/18
107	S9210.1	Miramar Ranch ES: WSM-A Project	MOD-DBB	\$1M - \$5M	04/27/11 A	Pre-Schematic Design	06/06/17	12/14/17	02/27/18	04/10/18
108	0324A.2	Roosevelt MS: Site Modernization	MOD-DBB	\$5M - \$10M	08/04/15	Project Assessment	06/22/16	01/17/17	02/21/18	04/10/18
109	S9007.1	Angier ES: WSM Project	MOD-DBB	\$1M - \$5M	08/03/15	Project Assessment	07/12/16	02/03/17	03/14/18	04/24/18
110	S9297.1	Whittier/Del Sol Academy: WSM Project	MOD-DBB	\$1M - \$5M	08/03/15	Project Assessment	07/11/16	02/02/17	03/13/18	04/24/18
111	S9365.1	Keiller Leadership Academy: WSM Project	MOD-DBB	\$5M - \$10M	08/03/15	Project Assessment	06/03/16	03/07/17	04/06/18	05/22/18
112	93120003.2	Mann MS - Site Modernization Phase 2	NS-DBB	> \$10M	09/09/15	Project Assessment	08/17/16	03/14/17	04/06/18	05/22/18
113	S9289.1	Webster ES: WSM Project	MOD-DBB	> \$10M	08/01/16	Project Assessment	10/29/14	05/26/15	04/11/18	05/22/18
114	90110050.1	Baker ES: WSM Project	MOD-DBB	\$5M - \$10M	02/06/07 A	Pre-Schematic Design	09/20/17	03/14/18	05/03/18	06/12/18
115	S9115.1	Freese ES: WSM Project	MOD-DBB	\$1M - \$5M	08/01/16	Project Assessment	06/12/17	01/04/18	04/16/18	06/12/18
116	S9161.1	Juarez ES: WSM Project	MOD-DBB	\$1M - \$5M	08/01/16	Project Assessment	06/12/17	01/04/18	04/16/18	06/12/18
117	S9113.1	Franklin ES: WSM-A Project	MOD-DBB	\$1M - \$5M	05/02/11 A	Pre-Schematic Design	07/11/16	02/02/17	05/21/18	07/10/18
118	S9283.1	Valencia Park: WSM Project	MOD-DBB	\$1M - \$5M	08/01/16	Project Assessment	07/10/17	01/31/18	05/25/18	07/10/18
119	S9134.1	Hage ES: WSM Project	MOD-DBB	\$5M - \$10M	08/01/16	Project Assessment	06/30/17	04/02/18	07/05/18	08/14/18
120	S9156.1	Jerabek ES: WSM-A Project	MOD-DBB	> \$10M	07/21/11 A	Pre-Schematic Design	07/17/17	04/16/18	07/17/18	08/14/18
121	90590003.1	Central ES: Major Site Rebuild Project	NS-DBB	\$1M - \$5M	01/15/14 A	Pre-Schematic Design	06/21/17	12/20/17	07/23/18	08/28/18
122	S9214.1	Harriet Tubman Village: WSM Project	MOD-DBB	\$1M - \$5M	08/03/15	Project Assessment	06/03/16	03/08/17	07/31/18	09/11/18
123	S9237.1	Perry ES: WSM-A Project	MOD-DBB	\$1M - \$5M	05/02/11 A	Pre-Schematic Design	07/11/16	04/11/17	07/24/18	09/11/18
124	S9143.1	Hearst ES: WSM Project	MOD-DBB	\$1M - \$5M	01/02/14	Project Assessment	08/22/17	05/23/18	08/23/18	10/09/18
125	S9149.1	Horton ES: WSM Project	MOD-DBB	\$5M - \$10M	08/01/16	Project Assessment	06/12/17	03/14/18	08/27/18	10/09/18
126	S9185.1	Perkins ES: WSM Project	MOD-DBB	\$1M - \$5M	08/01/16	Project Assessment	06/09/17	03/12/18	10/22/18	12/11/18

Capital Bonds - 2018 Total: **\$125,695,618**

		AWARDED								
Capital Bond - 2019 Projects		Type	BID Estimate	Architect NTP	Design Phase	DSA Start	DSA App. Letter	Bid Opening	NTP / BOE Award	
127	S9274.1	Tierrasanta ES: WSM Project	MOD-DBB	\$1M - \$5M	08/01/16	Project Assessment	08/01/16	03/06/18	01/23/19	03/12/19
128	S9299.1	Mt. Everest Academy @ Wiggin: WSM Project	MOD-DBB	\$1M - \$5M	08/01/16	Project Assessment	07/18/17	04/17/18	02/12/19	03/26/19
129	S9055.1	Carson ES: WSM Project	MOD-DBB	\$1M - \$5M	08/01/16	Project Assessment	06/02/17	03/05/18	04/25/19	05/28/19
130	9040.1	New Miramar Area Elementary Schools Project	NS-DBB	> \$10M	05/31/17	Project Assessment	02/01/18	02/15/19	04/08/19	05/28/19
131	S0095.2	Euclid ES: WSM Project	MOD-DBB	\$1M - \$5M	10/03/17	Project Assessment	07/30/18	04/30/19	07/01/19	09/10/19
132	S9078.1	Dailard ES: WSM Project	MOD-DBB	\$1M - \$5M	08/08/16	Project Assessment	06/09/17	03/12/18	08/13/19	09/24/19
133	S9105.1	Fletcher ES: WSM Project	MOD-DBB	\$1M - \$5M	08/01/16	Project Assessment	06/09/17	03/12/18	08/08/19	09/24/19
134	S9173.1	Linda Vista ES: WSM Project	MOD-DBB	\$1M - \$5M	08/01/16	Project Assessment	06/02/17	03/05/18	08/08/19	09/24/19
135	S9033.1	Boone ES: WSM Project	MOD-DBB	\$1M - \$5M	08/01/16	Project Assessment	07/10/17	04/09/18	08/22/19	10/08/19
136	S9077.1	Curie ES: WSM Project	MOD-DBB	\$1M - \$5M	08/01/16	Project Assessment	08/20/18	05/20/19	08/20/19	10/08/19
137	S9079.1	Darnall Charter ES: WSM Project	MOD-DBB	\$1M - \$5M	08/01/16	Project Assessment	08/20/18	05/20/19	08/20/19	10/08/19
138	S9201.1	Hickman ES: WSM Project	MOD-DBB	\$1M - \$5M	08/01/16	Project Assessment	06/09/17	03/12/18	08/23/19	10/08/19
139	S9199.1	Mason ES: WSM Project	MOD-DBB	\$1M - \$5M	08/01/16	Project Assessment	06/12/17	03/13/18	09/06/19	10/08/19
140	S0195.2	Marshall ES: WSM Project	MOD-DBB	\$1M - \$5M	08/18/16	Project Assessment	07/21/17	04/20/18	09/06/19	10/22/19
141	S9205.1	Promise ES @ Former Mead: WSM Project	MOD-DBB	\$1M - \$5M	08/01/16	Project Assessment	06/09/17	03/12/18	09/20/19	11/12/19
142	S0285.1	Walker ES: WSM Project	MOD-DBB	\$1M - \$5M	08/01/16	Project Assessment	06/02/17	03/05/18	09/20/19	11/12/19
143	91700001.2	Language Academy: Site Modernization	MOD-DBB	\$1M - \$5M	08/01/17	Project Assessment	08/08/18	05/08/19	11/12/19	12/10/19
144	S9179.1	Loma Portal ES: WSM Project	MOD-DBB	\$1M - \$5M	08/01/16	Project Assessment	06/12/17	03/13/18	10/21/19	12/10/19

Capital Bonds - 2019 Total: **\$88,132,518**