



< \$200K
\$ 200K - \$1M
\$1M - \$5 M
\$5M - \$10M
> \$10M

# Project Management Report

## Contract Awards

Props. S and Z ICOC  
Construction Subcommittee  
April 6, 2017, Exhibit #3.1

Capital Bond - 2017 Projects		Type	AWARDED BID Estimate	Architect NTP	Design Phase	DSA Start	DSA App. Letter	Bid Opening	NTP / BOE Award	
1	92890001.1	Webster ES: Slope Repair and Hardscape Improvements	EVIRO-DBB	\$244,766				12/01/16 A	01/10/17 A	
2	93120050.1	Mann MS: Master Planning and Site Modernization Phase I	MOD-DBB	\$25,638,000	03/14/14 A	DSA Approved	03/09/16 A	10/17/16 A	12/09/16 A	01/24/17 A
3	91430070.1	Hearst ES: HVAC 2000 Educational Support Spaces	HVAC-CS-IDIQ	\$1,051,541	05/05/15 A	DSA Approved	04/13/16 A	07/27/16 A		01/25/17 A
4	91230070.1	Bethune ES: HVAC 2000 Educational Support Spaces	HVAC-CS-IDIQ	\$511,773	05/05/15 A	DSA Approved	05/05/16 A	09/13/16 A		02/02/17 A
5	90330070.1	Boone ES: HVAC 2000 Educational Support Spaces	HVAC-CS-IDIQ	\$949,527	05/05/15 A	DSA Approved	05/23/16 A	10/11/16 A		02/02/17 A
6	91950070.1	Marshall ES: HVAC 2000 Educational Support Spaces	HVAC-CS-IDIQ	\$732,836	05/05/15 A	DSA Approved	03/30/16 A	09/06/16 A		02/14/17 A
7	92430070.1	Rolando Park ES: HVAC 2000 Educational Support Spaces	HVAC-CS-IDIQ	\$200K - \$1M	05/05/15 A	DSA Approved	05/09/16 A	09/06/16 A		02/15/17 A
8	91110070.1	Foster ES: HVAC 2000 Educational Support Spaces	HVAC-CS-IDIQ	\$1,024,666	05/05/15 A	DSA Approved	06/27/16 A	09/28/16 A		02/22/17 A
9	91970070.1	Marvin ES: HVAC 2000 Educational Support Spaces	HVAC-CS-IDIQ	\$997,063	05/05/15 A	DSA Approved	06/15/16 A	09/13/16 A		02/22/17 A
10	91490070.1	Horton ES: HVAC 2000 Educational Support Spaces	HVAC-CS-IDIQ	\$623,298	05/05/15 A	DSA Approved	04/26/16 A	09/28/16 A		02/28/17 A
11	90570070.1	Carver ES: HVAC 2000 Educational Support Spaces	HVAC-CS-IDIQ	\$200K - \$1M	05/05/15 A	DSA Approved	06/28/16 A	12/09/16 A		03/01/17 A
12	91570070.1	Johnson ES: HVAC 2000 Educational Support Spaces	HVAC-CS-IDIQ	\$703,365	05/05/15 A	DSA Approved	04/26/16 A	09/28/16 A		03/03/17 A
13	93680070.1	San Diego SCPA: HVAC 2000 Educational Support Spaces	HVAC-CS-IDIQ	\$867,118	05/05/15 A	DSA Approved	05/23/16 A	10/12/16 A		03/09/17 A
14	91250070.1	Zamorano ES: HVAC 2000 Educational Support Spaces	HVAC-CS-IDIQ	\$1,114,571	05/05/15 A	DSA Approved	05/09/16 A	09/08/16 A		03/09/17 A
15	92230070.1	Oak Park ES: HVAC 2000 Educational Support Spaces	HVAC-CS-IDIQ	\$711,718	05/05/15 A	DSA Approved	03/30/16 A	09/28/16 A		03/13/17 A
16	93410070.1	Millennial Tech MS: HVAC 2000 Educational Support Spaces	HVAC-CS-IDIQ	\$578,217	05/05/15 A	DSA Approved	03/30/16 A	09/28/16 A		03/30/17
17	90610071.1	Chesterton ES: HVAC Phase 2 Region 2	HVAC-CS-IDIQ	\$200K - \$1M	05/13/16 A	DSA Approved	10/17/16 A	12/07/16 A		03/31/17
18	91240071.1	Garfield ES: HVAC Phase 2 Region 3	HVAC-CS-IDIQ	\$200K - \$1M	05/26/16 A	DSA Approved	10/28/16 A	10/28/16 A		03/31/17
19	91610071.1	Juarez ES: HVAC Phase 2 Region 2	HVAC-CS-IDIQ	\$1M - \$5M	04/11/16 A	DSA Approved	11/03/16 A	01/11/17 A		03/31/17
20	93520070.1	Morse HS: HVAC 2000 Educational Support Spaces	HVAC-CS-IDIQ	\$1M - \$5M	05/05/15 A	DSA Approved	07/13/16 A	11/29/16 A		03/31/17
21	90310071.1	Birney ES: HVAC Phase 2 Region 3	HVAC-CS-IDIQ	\$1M - \$5M	04/05/16 A	DSA Approved	10/28/16 A	02/01/17 A		04/03/17
22	92890070.1	Webster ES: HVAC 2000 Educational Support Spaces	HVAC-CS-IDIQ	\$1M - \$5M	05/05/15 A	DSA Approved	06/28/16 A	12/20/16 A		04/03/17
23	93070055.1	CPMA: Re-Roof & HVAC. Bldgs 500-900	MOD-DBB	\$4,730,530	07/31/14 A	DSA Approved	07/25/16 A	12/16/16 A	02/23/17 A	04/04/17
24	93550071.1	University HS: HVAC Phase 2 Region 1	HVAC-CS-IDIQ	\$200K - \$1M	05/03/16 A	DSA Approved	09/19/16 A	10/07/16 A		04/04/17
25	98350071.1	Brooklyn CDC: HVAC Phase 2 Region 4	HVAC-CS-IDIQ	<\$200K	04/27/16 A	DSA Approved	12/08/16 A	12/08/16 A		04/10/17
26	93250071.1	Standley MS: HVAC Phase 2 Region 1	HVAC-CS-IDIQ	<\$200K	04/27/16 A	DSA Approved	08/25/16 A	08/26/16 A		04/10/17
27	91590071.1	Jones ES: HVAC Phase 2 Region 2	HVAC-CS-IDIQ	\$1M - \$5M	03/30/16 A	DSA Approved	11/21/16 A	02/07/17 A		04/11/17
28	90050071.1	Muir @ Andersen: HVAC Phase 2 Region 2	HVAC-CS-IDIQ	\$1M - \$5M	04/01/16 A	DSA Review	11/23/16 A	03/01/17		04/11/17
29	93520075.1	Morse HS: Solar Photovoltaic	ENER-DB	\$1M - \$5M		Schematic Design	04/06/17	04/14/17		04/14/17
30	93080075.1	E.B. Scripps ES: Solar Photovoltaic	ENER-DB	\$1M - \$5M	12/07/16 A	Pre-Schematic Design	04/17/17	04/18/17		04/18/17
31	91050071.1	Fletcher ES: HVAC Phase 2 Region 3	HVAC-CS-IDIQ	\$1M - \$5M	04/06/16 A	DSA Approved	12/14/16 A	03/02/17 A		04/18/17
32	93490070.1	Mira Mesa HS: HVAC 2000 Educational Support Spaces	HVAC-CS-IDIQ	\$200K - \$1M	05/05/15 A	DSA Approved	08/16/16 A	12/09/16 A		04/18/17
33	92850071.1	Walker ES: HVAC Phase 2 Region 1	HVAC-CS-IDIQ	<\$200K	05/27/16 A	DSA Approved	10/19/16 A	10/19/16 A		04/18/17
34	93280071.1	Wangenheim ES: HVAC Phase 2 Region 1	HVAC-CS-IDIQ	\$1M - \$5M	04/27/16 A	DSA Approved	10/19/16 A	02/08/17 A		04/18/17
35	93120070.1	Mann MS: HVAC 2000 Educational Support Spaces	HVAC-CS-IDIQ	\$1M - \$5M	05/05/15 A	DSA Approved	09/23/16 A	03/07/17 A		04/21/17
36	93340053.1	Crawford HS: Site Modernization Phase I	MOD-DBB	\$4,597,600	07/15/16 A				03/16/17 A	04/25/17
37	92740075.1	Tierrasanta ES: Solar Photovoltaic	ENER-DB	\$1M - \$5M	11/28/16 A	Pre-Schematic Design	04/06/17	04/24/17		04/25/17
38	91730071.1	Linda Vista ES: HVAC Phase 2 Region 3	HVAC-CS-IDIQ	\$1M - \$5M	04/06/16 A	DSA Review	12/29/16 A	03/31/17		04/28/17
39	90890071.1	Edison ES: HVAC Phase 2 Region 3	HVAC-CS-IDIQ	\$1M - \$5M	04/06/16 A	DSA Review	11/23/16 A	03/31/17		05/01/17
40	93340070.1	Crawford HS: HVAC 2000 Educational Support Spaces	HVAC-CS-IDIQ	\$1M - \$5M	05/05/15 A	DSA Approved	10/05/16 A	03/14/17 A		05/02/17
41	92180075.1	Nye ES: Solar Photovoltaic	ENER-DB	\$1M - \$5M		Pre-Schematic Design	03/31/17	05/02/17		05/02/17
42	91130070.1	Franklin ES: HVAC 2000 Educational Support Spaces	HVAC-CS-IDIQ	\$200K - \$1M	05/05/15 A	DSA Approved	07/11/16 A	10/12/16 A		05/03/17
43	93400054.1	Kearny HS: Bleacher Replacement	MOD-DBB	\$200K - \$1M		Construction Documents	03/29/17	05/02/17	04/07/17	5/3/2017
44	90070070.1	Angier ES: HVAC 2000 Educational Support Spaces	HVAC-CS-IDIQ	\$1M - \$5M	05/05/15 A	DSA Approved	08/03/16 A	09/28/16 A		05/04/17
45	92470071.1	Ross ES: HVAC Phase 2 Region 2	HVAC-CS-IDIQ	\$1M - \$5M	05/06/16 A	DSA Review	01/26/17 A	04/10/17		05/08/17
46	93620071.1	Twain Main: HVAC Phase 2 Region 3	HVAC-CS-IDIQ	\$1M - \$5M	04/06/16 A	DSA Review	01/18/17 A	04/12/17		05/10/17
47	91750071.1	Lindbergh/Schweitzer ES: HVAC Phase 2 Region 2	HVAC-CS-IDIQ	\$1M - \$5M	04/01/16 A	DSA Review	02/06/17 A	04/20/17		05/15/17
48	92950071.1	Whitman ES: HVAC Phase 2 Region 1	HVAC-CS-IDIQ	\$1M - \$5M	04/28/16 A	DSA Review	10/19/16 A	03/31/17		05/15/17
49	90110071.1	Baker ES: HVAC Phase 2 Region 4	HVAC-CS-IDIQ	\$1M - \$5M	04/12/16 A	DSA Review	01/26/17 A	03/20/17		05/16/17
50	93380070.1	Hoover HS: HVAC 2000 Educational Support Spaces	HVAC-CS-IDIQ	\$1M - \$5M	05/05/15 A	DSA Review	08/23/16 A	03/30/17		05/16/17
51	93520052.1	Morse HS: Site Modernization Phase I	MOD-DBB	\$5M - \$10M	07/15/16 A				03/31/17	05/16/17
52	93290001.1	Wilson MS: Phase 1 Grading and Site Development	DEMO-DBB	> \$10M	11/15/13 A	DSA Approved	08/23/16 A	01/03/17 A	04/06/17	05/16/17
53	90950070.1	Euclid ES: HVAC 2000 Educational Support Spaces	HVAC-CS-IDIQ	\$1M - \$5M	05/05/15 A	DSA Review	08/23/16 A	03/30/17		05/17/17
54	91470070.1	Holmes ES: HVAC 2000 Educational Support Spaces	HVAC-CS-IDIQ	\$1M - \$5M	05/05/15 A	DSA Approved	08/18/16 A	11/28/16 A		05/17/17
55	93110070.1	Lewis MS: HVAC 2000 Educational Support Spaces	HVAC-CS-IDIQ	\$1M - \$5M	05/05/15 A	DSA Approved	05/19/16 A	08/31/16 A		05/19/17
56	93490075.1	Mira Mesa HS: Solar Photovoltaic	ENER-DB	\$1M - \$5M	11/30/16 A	Schematic Design	03/02/17	03/15/17		05/25/17
57	93570075.1	Serra HS: Solar Photovoltaic	ENER-DB	\$5M - \$10M	11/30/16 A	Schematic Design	03/01/17	03/14/17		05/25/17
58	91250075.1	Zamorano ES: Solar Photovoltaic	ENER-DB	\$1M - \$5M	10/10/16 A	Schematic Design	03/02/17	03/15/17		05/25/17
59	93340005.1	Crawford HS: Tennis Courts and Softball Field	MOD-DBB	\$1M - \$5M	11/12/10 A	DSA Approved	10/29/15 A	03/29/16 A	04/20/17	05/30/17
60	90750051.1	Cubberley ES: Joint Use Field	JUF-DBB	\$200K - \$1M	11/20/15 A	DSA Approved	05/19/16 A	09/12/16 A	04/21/17	05/30/17
61	S9003.1	Adams ES: WSM Project	MOD-DBB	> \$10M	04/04/14 A	DSA Approved	01/14/16 A	02/03/17 A	04/27/17	05/30/17
62	90030030.1	S.D. Global Vision ES Charter @ Adams Modernization	MOD-DBB	\$5M - \$10M	04/04/14 A	DSA Approved	01/14/16 A	02/03/17 A	04/27/17	05/30/17
63	92610071.1	Silver Gate ES: HVAC Phase 2 Region 3	HVAC-CS-IDIQ	\$1M - \$5M	04/06/16 A	DSA Review	02/14/17 A	05/09/17		06/07/17
64	93070056.1	CPMA @ Kroc MS: JT Use Field	JUF-DBB	\$1M - \$5M	03/09/15 A	DSA Approved	09/01/16 A	09/01/16 A	05/01/17	06/13/17
65	90850052.1	Dewey ES: New Play Field	MOD-DBB	\$200K - \$1M	10/30/15 A					06/13/17
66	91670071.1	Lafayette ES: HVAC Phase 2 Region 1	HVAC-CS-IDIQ	\$1M - \$5M	04/05/16 A	DSA Review	01/20/17 A	05/01/17		06/14/17
67	90040071.1	Alcott ES: HVAC Phase 2_Region_1	HVAC-CS-IDIQ	<\$200K	03/18/16 A	DSA Review	11/18/16 A	04/27/17		06/19/17
68	92690071.1	Sunset View ES: HVAC Phase 2 Region 3	HVAC-CS-IDIQ	\$1M - \$5M	04/15/16 A	DSA Review	02/27/17 A	05/19/17		06/19/17
69	91410071.1	Hawthorne ES: HVAC Phase 2 Region 1	HVAC-CS-IDIQ	\$1M - \$5M	04/01/16 A	DSA Review	01/30/17 A	05/09/17		06/22/17
70	92530071.1	Sequoia ES: HVAC Phase 2 Region 1	HVAC-CS-IDIQ	\$1M - \$5M	04/01/16 A	DSA Review	01/30/17 A	05/09/17		06/22/17
71	93190003.1	O'Farrell Community School : WSM Phase 2	MOD-DBB	\$5M - \$10M	04/01/14 A	DSA Review	09/02/16 A	03/17/17	05/11/17	06/27/17
72	93360002.1	Henry HS: Stadium and Sports Facility Improvements	MOD-DBB	> \$10M	04/21/10 A	DSA Approved	06/07/12 A	12/01/16 A	6/1/2017	06/27/17
73	90750071.1	Cubberley ES: HVAC Phase 2 Region 2	HVAC-CS-IDIQ	\$1M - \$5M	05/06/16 A	Schematic Design	03/31/17	06/08/17		06/30/17
74	92350075.1	Penn ES: Solar Photovoltaic	ENER-DB	\$1M - \$5M	01/03/17	Project Assessment	05/30/17	06/30/17		06/30/17



< \$200K
\$200K - \$1M
\$1M - \$5M
\$5M - \$10M
> \$10M

# Project Management Report

## Contract Awards

Props. S and Z ICOC  
Construction Subcommittee  
April 6, 2017, Exhibit #3.1

75	92910071.1	Wegeforth ES: HVAC Phase 2 Region 2	HVAC.CS-IDIQ	\$1M - \$5M	04/01/16 A	Design Development	04/12/17	06/08/17	07/07/17	
76	90550071.1	Carson ES: HVAC Phase 2 Region 3	HVAC.CS-IDIQ	\$1M - \$5M	04/06/16 A		03/17/17	06/13/17	07/12/17	
77	90430071.1	Cadman ES: HVAC Phase 2 Region 1	HVAC.CS-IDIQ	<\$200K	03/18/16 A	DSA Review	12/12/16 A	05/17/17	07/17/17	
78	90080030.1	Audeo Charter: WSM	MOD-DBB	\$1M - \$5M	10/29/14 A				07/18/17	
79	91070071.1	Florence ES: HVAC Phase 2 Region 3	HVAC.CS-IDIQ	\$1M - \$5M	04/05/16 A	Design Development	03/27/17	06/19/17	07/18/17	
80	92970071.1	Whittier ES: HVAC Phase 2 Region 1	HVAC.CS-IDIQ	\$1M - \$5M	04/20/16 A	Schematic Design	05/12/17	06/27/17	07/24/17	
81	03480030.1	Preuss - Science Lab	MOD-DBB	\$200K - \$1M	02/17/16 A	Construction Documents	03/22/17	05/22/18	07/14/17	07/25/17
82	91030071.1	Field ES: HVAC Phase 2 Region 1	HVAC.CS-IDIQ	\$1M - \$5M	04/05/16 A	DSA Review	03/03/17 A	06/12/17	07/26/17	
83	91690071.1	La Jolla ES: HVAC Phase 2 Region 1	HVAC.CS-IDIQ	\$1M - \$5M	04/05/16 A	DSA Review	03/03/17 A	06/12/17	07/26/17	
84	92990071.1	Mt. Everest @ Wiggin: HVAC Phase 2 Region 2	HVAC.CS-IDIQ	\$1M - \$5M	05/19/16 A	Design Development	04/24/17	06/29/17	07/28/17	
85	91210002.1	Gage ES: Joint Use Natural Turf Field	JUF-DBB	\$1M - \$5M	01/08/16 A	DSA Review	01/23/17 A	03/29/17	06/26/17	08/08/17
86	92030071.1	McKinley ES: HVAC Phase 2 Region 4	HVAC.CS-IDIQ	\$1M - \$5M	04/12/16 A		03/17/17	06/13/17	08/10/17	
87	92270071.1	Pacific Beach ES: HVAC Phase 2 Region 1	HVAC.CS-IDIQ	\$1M - \$5M	04/15/16 A		03/31/17	07/06/17	08/18/17	
88	93130071.1	Marston MS: HVAC Phase 2 Region 2	HVAC.CS-IDIQ	\$5M - \$10M	05/06/16 A	Schematic Design	05/16/17	07/24/17	08/21/17	
89	93040050.1	Correia MS: Sports Complex	MOD-DBB	\$5M - \$10M	05/07/13 A	Construction Documents	11/28/16 A	04/28/17	07/11/17	08/22/17
90	93400071.1	Kearny HS: WSM Phase I (HVAC Phase 2 Region 2)	HVAC.CS-IDIQ	\$5M - \$10M	06/21/16 A	Pre-Schematic Design	06/01/17	08/21/17	08/22/17	
91	93030071.1	Challenger ES: HVAC Phase 2 Region 1	HVAC.CS-IDIQ	\$5M - \$10M	04/01/16 A		03/31/17	07/11/17	08/23/17	
92	93460071.1	Madison HS: WSM Phase I (HVAC Phase 2 Region 2)	HVAC.CS-IDIQ	\$5M - \$10M	09/20/16 A	Design Development	05/11/17	08/21/17	08/28/17	
93	91550071.1	Jefferson ES: HVAC Phase 2 Region 3	HVAC.CS-IDIQ	\$1M - \$5M	04/06/16 A		04/25/17	07/21/17	08/29/17	
94	90210071.1	Bay Park ES: HVAC Phase 2 Region 2	HVAC.CS-IDIQ	\$1M - \$5M	04/27/16 A	Pre-Schematic Design	05/09/17	07/31/17	08/30/17	
95	93320071.1	Clairemont ES: HVAC Phase 2 Region 2	HVAC.CS-IDIQ	\$5M - \$10M	04/15/16 A	Schematic Design	05/30/17	08/03/17	08/31/17	
96	90910052.1	Emerson/Bandini ES: Interim Housing	MOD-IDIQ	\$200K - \$1M	11/25/15 A	Construction Documents	04/06/17	04/20/17	09/01/17	
97	01720030.1	America's Finest CHRTR: HVAC Phase 2 Region 2	HVAC.CS-IDIQ	\$200K - \$1M	11/10/16 A	Pre-Schematic Design	04/12/17	07/10/17	09/06/17	
98	92550071.1	Sessions ES: HVAC Phase 2 Region 1	HVAC.CS-IDIQ	\$1M - \$5M	04/01/16 A	Construction Documents	04/20/17	07/24/17	09/06/17	
99	93280075.1	Wangenheim MS: Solar Photovoltaic	ENER-DB	<\$200K	05/26/17	Project Assessment	08/22/17	09/05/17	09/06/17	
100	93260052.1	Taft MS: Joint Use Field	JUF-DBB	\$1M - \$5M	04/27/11 A		11/28/16	05/16/17	07/26/17	09/12/17
101	93240071.1	Roosevelt MS: HVAC Phase 2 Region 4	HVAC.CS-IDIQ	\$1M - \$5M	04/12/16 A	Design Development	05/03/17	07/21/17	09/19/17	
102	90410071.1	Cabrillo ES: HVAC Phase 2 Region 3	HVAC.CS-IDIQ	\$1M - \$5M	02/29/16 A	Schematic Design	06/09/17	08/24/17	09/22/17	
103	93380051.1	Hoover HS: New Theater- Classroom Building WSM Phase I	MOD-DBB	> \$10M	03/05/14 A	Construction Documents	11/22/16 A	07/13/17	08/29/17	10/10/17
104	91730051.1	Linda Vista ES: Joint Use Field	JUF-DBB	\$200K - \$1M		DSA Approved	12/12/16 A	02/10/17 A	08/23/17	10/10/17
105	DATA1.1	DC-1 @ Ed Center: Server Room Equipment Installation Phase 2	Tech-DBB	\$1M - \$5M	01/13/12 A	Pre-Schematic Design				10/11/17
106	93540071.1	Point Loma HS: HVAC Phase 2 Region 3	HVAC.CS-IDIQ	\$200K - \$1M	05/26/16 A	Schematic Design	05/23/17	09/13/17	10/11/17	
107	92490071.1	Rowan ES: HVAC Phase 2 Region 4	HVAC.CS-IDIQ	\$1M - \$5M	04/12/16 A	Schematic Design	05/19/17	08/16/17	10/13/17	
108	92870071.1	Washington ES: HVAC Phase 2 Region 4	HVAC.CS-IDIQ	\$200K - \$1M	04/12/16 A	Design Development	05/22/17	08/17/17	10/16/17	
109	92790071.1	Torrey Pines ES: HVAC Phase 2 Region 1	HVAC.CS-IDIQ	<\$200K	03/18/16 A		04/03/17	09/07/17	10/20/17	
110	90230071.1	Barnard @ Bayview ES: HVAC Phase 2 Region 1	HVAC.CS-IDIQ	\$1M - \$5M	03/18/16 A	Design Development	04/27/17	08/25/17	10/23/17	
111	92250071.1	Ocean Beach ES: HVAC Phase 2 Region 3	HVAC.CS-IDIQ	\$1M - \$5M	02/29/16 A	Pre-Schematic Design	06/30/17	09/25/17	10/23/17	
112	91779315.1	Logan/Memorial ES: Increment I Grading / Demo	DEMO-DBB	> \$10M	03/01/17	Project Assessment	05/01/17	07/28/17	10/17/17	10/24/17
113	93170071.1	Muirlands: WSM Phase I (HVAC Phase 2 Region 1)	HVAC.CS-IDIQ	\$1M - \$5M	10/05/16 A	Design Development	05/17/17	08/28/17	10/25/17	
114	93190070.1	O'Farrell CHRTR: HVAC 2000 Educational Support Spaces	HVAC.CS-IDIQ	\$1M - \$5M	09/08/16 A	Schematic Design	05/12/17	09/06/17	10/25/17	
115	90600071.1	Chavez ES: HVAC Phase 2 Region 4	HVAC.CS-IDIQ	\$1M - \$5M	04/12/16 A	Pre-Schematic Design	06/08/17	09/05/17	11/01/17	
116	93040071.1	Correia MS: HVAC Phase 2 Region 3	HVAC.CS-IDIQ	\$200K - \$1M	11/09/16 A	Pre-Schematic Design	07/12/17	10/04/17	11/01/17	
117	90730071.1	Crown Point ES: HVAC Phase 2 Region 2	HVAC.CS-IDIQ	\$200K - \$1M	04/13/16 A	Pre-Schematic Design	07/21/17	10/13/17	11/10/17	
118	91620071.1	Kimbrough ES: HVAC Phase 2 Region 4	HVAC.CS-IDIQ	\$1M - \$5M	04/15/16 A	Schematic Design	06/19/17	09/14/17	11/10/17	
119	90290071.1	Bird Rock ES: HVAC Phase 2 Region 1	HVAC.CS-IDIQ	<\$200K	03/18/16 A		04/19/17	09/25/17	11/14/17	
120	S9153.1	Jackson Annex @ Jackson: Student Services Site Modernization	MOD-DBB	\$1M - \$5M	01/12/16 A	Construction Documents	03/27/17	08/11/17	10/12/17	11/14/17
121	S9355.2	University City HS: Site Modernization Project	MOD-DBB	\$5M - \$10M	05/09/11 A	DSA Approved	06/13/14 A	07/23/15 A	10/02/17	11/14/17
122	91850071.1	Perkins ES: HVAC Phase 2 Region 4	HVAC.CS-IDIQ	\$1M - \$5M	04/15/16 A	Pre-Schematic Design	06/21/17	09/18/17	11/15/17	
123	90800071.1	Dana MS: HVAC Phase 2 Region 3	HVAC.CS-IDIQ	\$200K - \$1M	02/29/16 A	Pre-Schematic Design	08/04/17	10/27/17	11/29/17	
124	91490053.1	Horton ES: Joint Use Natural Turf Field	JUF-DBB	\$1M - \$5M	01/07/16 A	Construction Documents	05/04/17	07/11/17	11/09/17	12/12/17
125	90850071.1	Dewey ES: HVAC Phase 2 Region 3	HVAC.CS-IDIQ	<\$200K	02/29/16 A	Pre-Schematic Design	08/21/17	11/14/17	12/14/17	
126	92770071.1	Toler ES: HVAC Phase 2 Region 2	HVAC.CS-IDIQ	\$1M - \$5M	06/02/16 A	Pre-Schematic Design	08/25/17	11/21/17	12/20/17	

Capital Bonds - 2017 Total: \$493,546,756

		AWARDED									
Capital Bond - 2018 Projects		Type	BID Estimate	Architect NTP	Design Phase	DSA Start	DSA App. Letter	Bid Opening	NTP / BOE Award		
127	92770051.1	Toler ES: New Play Field	MOD-DBB	\$200K - \$1M	11/20/15 A	Construction Documents			01/01/18		
128	91230051.1	Bethune ES: New Play Field	MOD-DBB	\$200K - \$1M	10/30/15 A				01/02/18		
129	91750053.2	Lindbergh/Schweitzer ES: New Play Field	MOD-DBB	<\$200K	01/08/16 A				01/02/18		
130	92530051.1	Sequoia ES: New Play Field	MOD-DBB	\$1M - \$5M	11/30/15 A			01/03/17	01/02/18		
131	92010052.1	Hickman ES: New Play Field	MOD-DBB	\$200K - \$1M	10/06/15 A				01/08/18		
132	90330052.1	Boone ES: New Play Field	MOD-DBB	\$200K - \$1M	11/30/15 A	Pre-Schematic Design	05/01/17	08/22/17	11/21/17	01/09/18	
133	91880052.1	I-Middle @ MacDowell MS: Joint Use Natural Turf Field	JUF-IDIQ	<\$200K	02/01/17	Project Assessment	10/04/17	01/08/18		01/09/18	
134	91650053.1	Knox MS: Acoustical Study	MOD-	<\$200K	01/30/17 A	NTP Issued	09/12/17	11/14/17	12/12/17	01/16/18	
135	93350030.1	Gompers Prep Academy: Gymnasium	MOD-DBB	> \$10M	03/09/16 A	Construction Documents	04/24/17	10/27/17	01/16/18	02/13/18	
136	92290053.1	Paradise Hills ES Joint Use Field	JUF-DBB	\$200K - \$1M	03/24/17	Project Assessment	08/09/17	08/28/17	10/25/17	02/13/18	
137	90130050.1	Balboa ES: WSM	MOD-DBB	> \$10M	10/22/15 A	Construction Documents	05/09/17	11/09/17	02/05/18	02/27/18	
138	93070050.1	CPMA @ Kroc MS: WSM Phase II	MOD-DBB	\$5M - \$10M	07/29/14 A	Schematic Design	06/12/17	10/27/17	01/11/18	02/27/18	
139	90910050.2	Emerson/Bandini ES: Grading / Demo	MOD-DBB	<\$200K	11/20/15 A	Schematic Design	07/17/17	11/21/17	01/16/18	02/27/18	
140	91470051.1	Holmes ES Joint Use Field	JUF-DBB	\$200K - \$1M	05/08/17	Project Assessment	08/11/17	10/16/17	01/23/18	02/27/18	
141	90190030.1	San Diego Coop: Classroom Building	MOD-DBB	> \$10M		Construction Documents	06/01/17	12/05/17		03/13/18	
142	93360002.3	Henry HS: Practice Field	MOD-IDIQ	\$200K - \$1M	10/10/17	Project Assessment				03/27/18	
143	91779315.2	Logan/Memorial ES: WSM Increment II (TK-6 Logan) (7-8 Memorial)	MOD-DBB	<\$200K	11/24/14 A	Construction Documents	05/03/17	11/29/17	01/22/18	03/27/18	
144	93160053.1	Montgomery MS: HVAC/ADA	MOD-DBB	<\$200K	03/16/17	Project Assessment	09/01/17	10/05/17	12/28/17	03/27/18	
145	93490050.1	Mira Mesa HS: Site Modernization	MOD-DBB	> \$10M	03/09/16 A	Construction Documents	06/14/17	12/06/17	02/05/18	04/10/18	



< \$200K
\$ 200K - \$1M
\$1M - \$5 M
\$5M - \$10M
> \$10M

# Project Management Report

## Contract Awards

Props. S and Z ICOC  
Construction Subcommittee  
April 6, 2017, Exhibit #3.1

146	93500050.1	Mission Bay HS: WSM	MOD-DBB	> \$10M	01/06/16 A	Schematic Design	08/29/17	03/08/18	04/19/18	05/22/18
147	93570001.1	Serra HS: New Classroom Building And Site Improvements	MOD-DBB	> \$10M	11/25/15 A	Schematic Design	07/13/17	01/31/18	04/19/18	05/22/18
148	90770051.1	Curie ES: Joint Use Field	JUF-DBB	\$200K - \$1M	03/28/17	Project Assessment	11/06/17	03/08/18	05/10/18	06/12/18
149	93540053.1	Point Loma HS: MDF Building and Infrastructure	MOD-DBB	\$1M - \$5M	05/02/16	Project Assessment	08/03/17	02/27/18	05/16/18	06/26/18
150	03760030.1	Urban Discovery Charter	MOD-DBB	<\$200K	03/01/17	Project Assessment	12/01/17	04/19/18	05/22/18	06/26/18
151	93340002.1	Crawford HS: Site Modernization Phase II	NS-DBB	\$5M - \$10M	12/05/11 A	Schematic Design	10/10/17	04/04/18	06/01/18	07/10/18
152	90090051.1	Audubon ES: Joint Use Field	JUF-IDIQ	\$200K - \$1M		Pre-Schematic Design	10/25/17	04/26/18	06/26/18	08/07/18
153	92670030.1	King Chavez Arts Athletics	MOD-DBB	> \$10M	06/01/16 A	Design Development	10/18/17	04/25/18	06/25/18	08/07/18
154	90910050.1	Emerson/Bandini ES: WSM	MOD-DBB	> \$10M	11/20/15 A	Schematic Design	11/14/17	06/15/18	08/07/18	09/25/18
155	S0747.1	Gompers MS Charter @ Gompers West: WSM Project	MOD-DBB	\$5M - \$10M	11/23/15 A	Pre-Schematic Design	12/21/17	06/21/18	08/22/18	09/25/18
156	93380055.1	Hoover HS: Culinary	CTE-DBB	\$200K - \$1M	06/23/17	Project Assessment	12/27/17	06/18/18	08/13/18	09/25/18
157	90930052.1	Encanto ES: Joint Use Field	JUF-DBB	\$1M - \$5M	07/24/16 A	Construction Documents	01/31/17	05/01/17	08/27/18	10/09/18
158	02210031.1	Health Sciences TI & FFE	MOD-DBB	<\$200K	07/06/17	Project Assessment	10/19/17	06/21/18	08/22/18	10/09/18
159	AQUACNTR.1	Various Sites Research JUA w/YMCA for swimming pools & related facilities	ADD-DBB	\$1M - \$5M	01/09/17	Project Assessment	01/30/18	06/27/18	08/17/18	10/09/18
160	92140030.1	Tubman Village	MOD-DBB	<\$200K	09/16/16 A	NTP Issued	04/26/18	08/13/18	10/02/18	11/09/18
161	93290030.1	Arroyo Paseo Charter High	MOD-DBB	<\$200K	12/01/16	Project Assessment	03/22/18	08/08/18	10/10/18	11/13/18
162	93420051.1	La Jolla HS: BioTech Bldg	MOD-DBB	\$1M - \$5M	01/02/14 A	Pre-Schematic Design	01/09/18	07/31/18	09/20/18	11/13/18
163	S9342.1	La Jolla HS: WSM Project	MOD-DBB	\$5M - \$10M	08/22/11 A	Pre-Schematic Design	01/02/18	07/23/18	09/24/18	11/13/18
164	S9320.1	Pacific Beach MS: WSM Project	MOD-DBB	> \$10M	06/19/14 A	Pre-Schematic Design	01/18/18	07/25/18	09/10/18	11/13/18
165	93540050.1	Point Loma HS: WSM	MOD-DBB	> \$10M	07/07/14 A	Design Development	11/09/17	06/21/18	10/03/18	11/13/18
166	02200030.1	Museum School	MOD-DBB	\$5M - \$10M	08/17/16 A	Pre-Schematic Design	01/02/18	08/14/18	10/04/18	11/15/18
167	91530030.1	Iftin Charter @ Jackson: Modernization	MOD-DBB	> \$10M	03/25/16 A	Schematic Design	02/23/18	08/30/18	10/30/18	12/11/18
168	93150030.1	King Chavez Academy of Excellence	MOD-DBB	<\$200K	10/03/16 A	NTP Issued	06/08/18	08/24/18	10/25/18	12/11/18

Capital Bonds - 2018 Total: \$278,439,107

										AWARDED						
										BID	Architect	Design	DSA App.	Bid	NTP / BOE	
										Estimate	NTP	Phase	Start	Letter	Opening	Award
Capital Bond - 2019 Projects										Type			DSA Start	Letter	Opening	Award
169	02210030.1	Health Sciences High - Mid	MOD-DBB	> \$10M	09/12/17	Project Assessment	03/20/18	10/17/18	12/14/18	01/22/19						
170	93410050.1	Millennial Tech: WSM Phase I	MOD-DBB	\$5M - \$10M	02/07/14 A	Pre-Schematic Design	05/22/18	10/22/18	01/08/19	02/12/19						
171	92630053.1	Spreckels ES: Joint Use Project	JUF-DBB	\$1M - \$5M	12/14/17	Project Assessment	07/27/18	10/25/18	01/04/19	02/12/19						
172	93650030.1	Keiller Leadership Academy	MOD-DBB	<\$200K	11/15/17	Project Assessment	08/06/18	11/20/18	01/08/19	02/26/19						
173	90370030.1	Albert Einstein Academies Charter @ Brooklyn: Modernization	MOD-DBB	<\$200K	01/01/21	Project Assessment	07/26/18	12/12/18	02/11/19	03/08/19						
174	93400050.1	Kearny HS: Site Modernization Phase II	MOD-DBB	> \$10M	03/01/17	Project Assessment	05/16/18	12/04/18	01/25/19	03/12/19						
175	93560050.1	San Diego HS: WSM	MOD-DBB	> \$10M	02/28/17 A	NTP Issued	04/11/18	12/03/18	01/24/19	03/12/19						
176	92430052.1	Rolando Park ES: Joint Use Field	JUF-DBB	<\$200K	01/29/18	Project Assessment	09/21/18	12/21/18	02/25/19	04/09/19						
177	90900030.1	Innovations Academy	MOD-DBB	\$5M - \$10M	07/14/17	Project Assessment	04/10/18	06/27/18	03/18/19	04/23/19						
178	90590003.1	Central ES: Major Site Rebuild Project	NS-DBB	> \$10M	01/15/14 A	Schematic Design	12/05/17	11/14/18	04/29/19	05/28/19						
179	93150051.1	Logan / Memorial: WSM Phase II (9-12)	MOD-DBB	<\$200K	11/24/14 A	Schematic Design	06/06/18	12/28/18	04/08/19	05/28/19						
180	92370050.1	Perry ES: WSM	MOD-DBB	\$1M - \$5M	03/17/17	Project Assessment	08/06/18	02/28/19	04/19/19	06/11/19						
181	93250002.1	Standley MS: Joint Use Project	JUF-DBB	\$1M - \$5M	10/12/17	Project Assessment	07/11/18	04/01/19	05/28/19	07/09/19						
182	93460050.1	Madison HS: Site Modernization Phase II	MOD-DBB	> \$10M	05/01/17	Project Assessment	04/30/18	11/15/18	07/09/19	08/27/19						
183	90190031.1	San Diego Coop: Multi-Purpose Bldg	MOD-DBB	\$5M - \$10M		Pre-Schematic Design	10/08/18	05/17/19		08/27/19						
184	93350031.1	Gompers Prep Academy: New Classroom Buildings	MOD-DBB	> \$10M	05/15/17	Project Assessment	10/22/18	06/28/19	09/02/19	10/22/19						
185	90110050.1	Baker ES: WSM Project	MOD-DBB	\$5M - \$10M	08/03/17	Project Assessment	07/12/18	01/10/19	09/20/19	11/12/19						
186	90950050.1	Euclid ES: WSM	MOD-DBB	\$1M - \$5M	08/28/17	Project Assessment	08/06/18	02/28/19	09/20/19	11/12/19						
187	93670050.1	Farb MS: WSM	MOD-DBB	> \$10M	03/20/17	Project Assessment	03/19/18	10/05/18	10/01/19	11/12/19						
188	91730050.1	Linda Vista ES: WSM	MOD-DBB	\$1M - \$5M	10/05/17	Project Assessment	10/22/18	03/22/19	10/03/19	11/12/19						
189	93160050.1	Montgomery MS: WSM	MOD-DBB	> \$10M	05/06/14 A	Pre-Schematic Design	12/31/18	07/01/19	10/22/19	11/12/19						

Capital Bonds - 2019 Total: \$189,392,685