



# HVAC 2000 Program Update

**PROGRESS UPDATE**

Data as of: **April 21, 2014**

Traditional District Schools - Classroom Spaces						
	Total # Sites/Classrooms	Design NTP Issued	Submitted to DSA	Approved by DSA	GC Workplan NTP Issued	Substantially Complete
Per Site	60	60	47	36	26	-
Per Classroom	1598	1598	1129	930	714	-

District Charter Schools - Classroom Spaces						
	Total # Sites/Classrooms	Design NTP Issued	Submitted to DSA	Approved by DSA	GC Workplan NTP Issued	Substantially Complete
Per Site	8	6	2	2	-	-
Per Classroom	185	153	14	14	-	-

Props. S and Z ICOC Subcommittee  
 Construction  
 May 1, 2014 Exhibit 3.5

## HVAC 2000 Construction Budget

### Summary

	Budget	Cost at Completion	Variance	Cost-to-Date
Region 1	\$16,498,654	\$13,540,122	\$2,958,532	\$106,451
Region 2	\$21,778,114	\$17,063,525	\$4,714,589	\$167,264
Region 3	\$18,111,049	\$15,907,158	\$2,203,891	\$119,333
Region 4	\$16,540,893	\$10,818,944	\$5,721,949	\$113,731
Region 5	\$22,061,688	\$20,088,875	\$1,972,813	\$1,015,654
District Schools Subtotal:	\$94,990,398	\$77,418,624	\$17,571,774	\$1,522,433
<i>District Classrooms:</i>	\$94,990,398	\$77,418,624	\$17,571,774	\$1,522,433
<i>District Critical Spaces:</i>	\$0	\$0	\$0	\$0
Charters	\$9,815,856	\$8,576,085	\$1,239,771	\$0
<b>Total</b>	<b>\$104,806,254</b>	<b>\$85,994,709</b>	<b>\$18,811,545</b>	<b>\$1,522,433</b>

Data as of 4/23/2014



## BUDGET vs. COMMITMENTS SUMMARY (by Budget Category, Phase Account)

Date **04/23/14**

	Current Budget (A)	Estimate at Completion (B)	Commitments (C)	Approved Changes (D)	Total Commitments (F=C+D)	Estimate to Complete (G=B-F)	Budget Variance (H=B-G)	Cost-to-Date (I)
<b>PROJECT: FPCHVC01 HVAC 2000 Region 1</b>								
<b>CLASSROOMS</b>								
Construction	\$ 16,498,654	\$ 13,540,122	\$ 5,436,474	\$ -	\$ 5,436,474	\$ 8,103,648	\$ 2,958,532	\$ 106,451
Curie ES	\$ 1,382,333	\$ 1,017,383	\$ -	\$ -	\$ -	\$ 1,017,383	\$ 364,950	\$ -
De Portola MS	\$ 1,821,259	\$ 2,562,749	\$ -	\$ -	\$ -	\$ 2,562,749	\$ (741,490)	\$ -
Dingeman ES	\$ 1,539,652	\$ 1,245,902	\$ 5,000	\$ -	\$ 5,000	\$ 1,240,902	\$ 293,750	\$ -
Doyle ES	\$ 239,037	\$ 134,473	\$ -	\$ -	\$ -	\$ 134,473	\$ 104,564	\$ -
Hage ES	\$ 1,529,951	\$ 1,130,518	\$ -	\$ -	\$ -	\$ 1,130,518	\$ 399,433	\$ -
Hickman ES	\$ 277,714	\$ 146,948	\$ 146,948	\$ -	\$ 146,948	\$ -	\$ 130,766	\$ -
Jerabek ES	\$ 82,078	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 82,078	\$ -
Kumeyaay ES	\$ 889,156	\$ 961,432	\$ -	\$ -	\$ -	\$ 961,432	\$ (72,276)	\$ -
Mason ES	\$ 817,380	\$ 225,553	\$ -	\$ -	\$ -	\$ 225,553	\$ 591,827	\$ -
Miramar Ranch ES	\$ 273,000	\$ 261,112	\$ 5,000	\$ -	\$ 5,000	\$ 256,112	\$ 11,888	\$ -
Mira Mesa HS	\$ 841,805	\$ 425,978	\$ -	\$ -	\$ -	\$ 425,978	\$ 415,827	\$ -
Sandburg ES	\$ 251,210	\$ 145,625	\$ -	\$ -	\$ -	\$ 145,625	\$ 105,585	\$ -
Scripps Ranch HS	\$ 5,414,043	\$ 4,718,693	\$ 4,832,056	\$ -	\$ 4,832,056	\$ (113,363)	\$ 695,350	\$ -
Spreckels ES	\$ 457,085	\$ 116,286	\$ -	\$ -	\$ -	\$ 116,286	\$ 340,799	\$ -
Tierrasanta ES	\$ 304,336	\$ 152,850	\$ 152,850	\$ -	\$ 152,850	\$ -	\$ 151,486	\$ -
Vista Grande ES	\$ 378,615	\$ 188,168	\$ 188,168	\$ -	\$ 188,168	\$ -	\$ 190,447	\$ -
Region Wide	\$ -	\$ 106,451	\$ 106,451	\$ -	\$ 106,451	\$ -	\$ (106,451)	\$ 106,451
<b>CRITICAL SPACES</b>								
Construction	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
Curie ES	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
De Portola MS	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
Dingeman ES	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
Doyle ES	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
Hage ES	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
Jerabek ES	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
Hickman ES	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
Kumeyaay ES	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
Mason ES	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
Miramar Ranch ES	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
Mira Mesa HS	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
Sandburg ES	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
Scripps Ranch HS	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
Spreckels ES	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
Tierrasanta ES	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
Vista Grande ES	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
Region Wide	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
<b>District Schools Total:</b>								
	\$ 16,498,654	\$ 13,540,122	\$ 5,436,474	\$ -	\$ 5,436,474	\$ 8,103,648	\$ 2,958,532	\$ 106,451
<b>CHARTER SCHOOLS</b>								
Construction	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
<b>HVAC 2000 REGION 1 TOTAL:</b>								
	\$ 16,498,654	\$ 13,540,122	\$ 5,436,474	\$ -	\$ 5,436,474	\$ 8,103,648	\$ 2,958,532	\$ 106,451



## BUDGET vs. COMMITMENTS SUMMARY (by Budget Category, Phase Account)

Date **04/23/14**

	Current Budget (A)	Estimate at Completion (B)	Commitments (C)	Approved Changes (D)	Total Commitments (F=C+D)	Estimate to Complete (G=B-F)	Budget Variance (H=B-G)	Cost-to-Date (I)
<b>PROJECT: FPCHVC02 HVAC 2000 Region 2</b>								
<b>CLASSROOMS</b>								
Construction	\$ 21,778,114	\$ 17,063,525	\$ 192,264	\$ -	\$ 192,264	\$ 16,871,261	\$ 4,714,589	\$ 167,264
Angier ES	\$ 1,541,249	\$ 1,160,950	\$ -	\$ -	\$ -	\$ 1,160,950	\$ 380,299	\$ -
Benchley Weingerger	\$ 1,260,644	\$ 337,650	\$ -	\$ -	\$ -	\$ 337,650	\$ 922,994	\$ -
Clay ES	\$ 969,378	\$ 1,203,038	\$ -	\$ -	\$ -	\$ 1,203,038	\$ (233,660)	\$ -
Foster ES	\$ 1,857,253	\$ 1,731,955	\$ -	\$ -	\$ -	\$ 1,731,955	\$ 125,298	\$ -
Franklin ES	\$ 1,449,586	\$ 1,149,750	\$ -	\$ -	\$ -	\$ 1,149,750	\$ 299,836	\$ -
Gage ES	\$ 1,841,040	\$ 1,569,385	\$ 5,000	\$ -	\$ 5,000	\$ 1,564,385	\$ 271,655	\$ -
Green ES	\$ 103,832	\$ 52,408	\$ 5,000	\$ -	\$ 5,000	\$ 47,408	\$ 51,424	\$ -
Hancock ES	\$ 403,583	\$ 215,040	\$ -	\$ -	\$ -	\$ 215,040	\$ 188,543	\$ -
Hardy ES	\$ 1,238,192	\$ 873,577	\$ 5,000	\$ -	\$ 5,000	\$ 868,577	\$ 364,615	\$ -
Hearst ES	\$ 1,306,216	\$ 1,430,760	\$ 5,000	\$ -	\$ 5,000	\$ 1,425,760	\$ (124,544)	\$ -
Holmes ES	\$ 1,417,857	\$ 1,244,144	\$ -	\$ -	\$ -	\$ 1,244,144	\$ 173,713	\$ -
Language Acad	\$ 1,452,146	\$ 1,017,203	\$ 5,000	\$ -	\$ 5,000	\$ 1,012,203	\$ 434,943	\$ -
Lewis MS	\$ 2,705,377	\$ 2,099,215	\$ -	\$ -	\$ -	\$ 2,099,215	\$ 606,162	\$ -
Longfellow ES	\$ 1,273,715	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 1,273,715	\$ -
Marvin ES	\$ 1,621,040	\$ 1,520,427	\$ -	\$ -	\$ -	\$ 1,520,427	\$ 100,613	\$ -
Miller ES	\$ 169,220	\$ 122,973	\$ -	\$ -	\$ -	\$ 122,973	\$ 46,247	\$ -
Serra HS	\$ 1,167,786	\$ 1,167,786	\$ -	\$ -	\$ -	\$ 1,167,786	\$ -	\$ -
Region Wide	\$ -	\$ 167,264	\$ 167,264	\$ -	\$ 167,264	\$ -	\$ (167,264)	\$ 167,264
<b>CRITICAL SPACES</b>								
Construction	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
Angier ES	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
Benchley Weingerger	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
Clay ES	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
Foster ES	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
Franklin ES	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
Gage ES	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
Green ES	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
Hancock ES	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
Hardy ES	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
Hearst ES	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
Holmes ES	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
Language Acad	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
Lewis MS	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
Longfellow ES	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
Marvin ES	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
Miller ES	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
Serra HS	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
Region Wide	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
<b>District School Total:</b>	<b>\$ 21,778,114</b>	<b>\$ 17,063,525</b>	<b>\$ 192,264</b>	<b>\$ -</b>	<b>\$ 192,264</b>	<b>\$ 16,871,261</b>	<b>\$ 4,714,589</b>	<b>\$ 167,264</b>
<b>CHARTER SCHOOLS</b>								
Construction	\$ 1,400,753	\$ 2,231,064	\$ -	\$ -	\$ -	\$ 2,231,064	\$ (830,311)	\$ -
Magnolia Charter	\$ 999,032	\$ 1,357,487	\$ -	\$ -	\$ -	\$ 1,357,487	\$ (358,455)	\$ -
Tubman Village	\$ 401,721	\$ 873,577	\$ -	\$ -	\$ -	\$ 873,577	\$ (471,856)	\$ -
Region Wide	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
<b>HVAC 2000 REGION 2 TOTAL:</b>	<b>\$ 23,178,867</b>	<b>\$ 19,294,589</b>	<b>\$ 192,264</b>	<b>\$ -</b>	<b>\$ 192,264</b>	<b>\$ 19,102,325</b>	<b>\$ 3,884,278</b>	<b>\$ 167,264</b>



## BUDGET vs. COMMITMENTS SUMMARY (by Budget Category, Phase Account)

Date **04/23/14**

	Current Budget (A)	Estimate at Completion (B)	Commitments (C)	Approved Changes (D)	Total Commitments (F=C+D)	Estimate to Complete (G=B-F)	Budget Variance (H=B-G)	Cost-to-Date (I)
<b>PROJECT: FPCHVC03 HVAC 2000 Region 3</b>								
<b>CLASSROOMS</b>								
Construction	\$ 18,111,049	\$ 15,907,158	\$ 129,333	\$ -	\$ 129,333	\$ 15,777,825	\$ 2,203,891	\$ 119,333
Crawford HS	\$ 5,469,909	\$ 5,469,909	\$ -	\$ -	\$ -	\$ 5,469,909	\$ -	\$ -
Hoover HS	\$ 2,197,414	\$ 2,197,414	\$ -	\$ -	\$ -	\$ 2,197,414	\$ -	\$ -
Mann MS	\$ 4,910,703	\$ 3,546,618	\$ -	\$ -	\$ -	\$ 3,546,618	\$ 1,364,085	\$ -
Marshall ES	\$ 3,079,067	\$ 1,641,107	\$ 5,000	\$ -	\$ 5,000	\$ 1,636,107	\$ 1,437,960	\$ -
Rolando Park	\$ 1,677,270	\$ 1,104,400	\$ -	\$ -	\$ -	\$ 1,104,400	\$ 572,870	\$ -
Rosa Parks	\$ 776,686	\$ 1,828,377	\$ 5,000	\$ -	\$ 5,000	\$ 1,823,377	\$ (1,051,691)	\$ -
Region Wide	\$ -	\$ 119,333	\$ 119,333	\$ -	\$ 119,333	\$ -	\$ (119,333)	\$ 119,333
<b>CRITICAL SPACES</b>								
Construction	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
Crawford HS	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
Hoover HS	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
Mann MS	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
Marshall ES	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
Rolando Park	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
Rosa Parks	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
Region Wide	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
District School Total:	\$ 18,111,049	\$ 15,907,158	\$ 129,333	\$ -	\$ 129,333	\$ 15,777,825	\$ 2,203,891	\$ 119,333
<b>CHARTER SCHOOLS</b>								
Construction	\$ 2,835,290	\$ 1,960,400	\$ -	\$ -	\$ -	\$ 1,960,400	\$ 874,890	\$ -
Darnall E. Campus	\$ 1,339,376	\$ 1,005,400	\$ -	\$ -	\$ -	\$ 1,005,400	\$ 333,976	\$ -
Iftin ES @ Jackson	\$ 1,495,914	\$ 955,000	\$ -	\$ -	\$ -	\$ 955,000	\$ 540,914	\$ -
Region Wide	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
HVAC 2000 REGION 3 TOTAL:	\$ 20,946,339	\$ 17,867,558	\$ 129,333	\$ -	\$ 129,333	\$ 17,738,225	\$ 3,078,781	\$ 119,333



## BUDGET vs. COMMITMENTS SUMMARY (by Budget Category, Phase Account)

Date **04/23/14**

	Current Budget (A)	Estimate at Completion (B)	Commitments (C)	Approved Changes (D)	Total Commitments (F=C+D)	Estimate to Complete (G=B-F)	Budget Variance (H=B-G)	Cost-to-Date (I)
<b>PROJECT: FPCHVC04 HVAC 2000 Region 4</b>								
<b>CLASSROOMS</b>								
Construction	\$ 16,540,893	\$ 10,818,944	\$ 2,304,869	\$ -	\$ 2,304,869	\$ 8,514,076	\$ 5,721,949	\$ 113,731
Carver ES	\$ 1,449,482	\$ 1,208,429	\$ 5,000	\$ -	\$ 5,000	\$ 1,203,429	\$ 241,053	\$ -
Horton ES	\$ 2,015,501	\$ 818,439	\$ -	\$ -	\$ -	\$ 818,439	\$ 1,197,062	\$ -
Johnson ES	\$ 1,542,084	\$ 725,798	\$ 5,000	\$ -	\$ 5,000	\$ 720,798	\$ 816,286	\$ -
Kennedy CDC	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
Millennial Tech	\$ 1,080,546	\$ 648,026	\$ -	\$ -	\$ -	\$ 648,026	\$ 432,520	\$ -
Nye ES	\$ 1,330,794	\$ 1,039,026	\$ 5,000	\$ -	\$ 5,000	\$ 1,034,026	\$ 291,768	\$ -
Oak Park ES	\$ 1,777,459	\$ 1,580,446	\$ 5,000	\$ -	\$ 5,000	\$ 1,575,446	\$ 197,013	\$ -
Paradise Hills ES	\$ 1,716,582	\$ 874,859	\$ -	\$ -	\$ -	\$ 874,859	\$ 841,723	\$ -
Perry ES	\$ 1,440,164	\$ 1,164,027	\$ 5,000	\$ -	\$ 5,000	\$ 1,159,027	\$ 276,137	\$ -
Valencia Park ES	\$ 3,164,472	\$ 2,166,138	\$ 2,166,138	\$ -	\$ 2,166,138	\$ -	\$ 998,334	\$ -
Webster ES	\$ 1,023,809	\$ 480,026	\$ -	\$ -	\$ -	\$ 480,026	\$ 543,783	\$ -
Region Wide	\$ -	\$ 113,731	\$ 113,731	\$ -	\$ 113,731	\$ -	\$ (113,731)	\$ 113,731
<b>CRITICAL SPACES</b>								
Construction	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
Carver ES	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
Horton ES	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
Johnson ES	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
Kennedy CDC	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
Millennial Tech	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
Nye ES	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
Oak Park ES	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
Paradise Hills ES	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
Perry ES	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
Valencia Park ES	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
Webster ES	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
Region Wide	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
<b>District School Total:</b>								
	\$ 16,540,893	\$ 10,818,944	\$ 2,304,869	\$ -	\$ 2,304,869	\$ 8,514,076	\$ 5,721,949	\$ 113,731
<b>CHARTER SCHOOLS</b>								
Construction	\$ 3,911,668	\$ 2,732,156	\$ -	\$ -	\$ -	\$ 2,732,156	\$ 1,179,512	\$ -
Gompers West	\$ 3,283,251	\$ 2,600,000	\$ -	\$ -	\$ -	\$ 2,600,000	\$ 683,251	\$ -
Holly Drive	\$ 544,271	\$ 75,349	\$ -	\$ -	\$ -	\$ 75,349	\$ 468,922	\$ -
Pacific American	\$ 84,146	\$ 56,807	\$ -	\$ -	\$ -	\$ 56,807	\$ 27,339	\$ -
Region Wide	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
<b>HVAC 2000 REGION 4 TOTAL:</b>								
	\$ 20,452,561	\$ 13,551,100	\$ 2,304,869	\$ -	\$ 2,304,869	\$ 11,246,232	\$ 6,901,461	\$ 113,731



## BUDGET vs. COMMITMENTS SUMMARY (by Budget Category, Phase Account)

Date **04/23/14**

	Current Budget (A)	Estimate at Completion (B)	Commitments (C)	Approved Changes (D)	Total Commitments (F=C+D)	Estimate to Complete (G=B-F)	Budget Variance (H=B-G)	Cost-to-Date (I)
<b>PROJECT: FPCHVC05 HVAC 2000 Region 5</b>								
<b>CLASSROOMS</b>								
Construction	\$ 22,061,688	\$ 20,088,875	\$ 4,966,335	\$ (48,713)	\$ 4,917,621	\$ 15,171,254	\$ 1,972,813	\$ 1,015,654
Audubon ES	\$ 1,902,880	\$ 2,096,735	\$ 5,000	\$ -	\$ 5,000	\$ 2,091,735	\$ (193,855)	\$ -
Bethune ES	\$ 2,205,872	\$ 1,711,172	\$ 1,838,230	\$ (48,713)	\$ 1,789,517	\$ (78,345)	\$ 494,700	\$ 890,349
Boone ES	\$ 1,090,432	\$ 985,824	\$ -	\$ -	\$ -	\$ 985,824	\$ 104,608	\$ -
Freese ES	\$ 1,510,781	\$ 1,475,370	\$ -	\$ -	\$ -	\$ 1,475,370	\$ 35,411	\$ -
Fulton ES	\$ 1,630,223	\$ 1,076,214	\$ -	\$ -	\$ -	\$ 1,076,214	\$ 554,009	\$ -
Lee ES	\$ 1,743,734	\$ 1,743,734	\$ -	\$ -	\$ -	\$ 1,743,734	\$ -	\$ -
Morse HS	\$ 6,356,823	\$ 5,299,000	\$ -	\$ -	\$ -	\$ 5,299,000	\$ 1,057,823	\$ -
Penn ES	\$ 383,081	\$ 170,764	\$ -	\$ -	\$ -	\$ 170,764	\$ 212,317	\$ -
SCPA HS	\$ 2,406,958	\$ 2,406,958	\$ -	\$ -	\$ -	\$ 2,406,958	\$ -	\$ -
Zamorano ES	\$ 2,830,904	\$ 2,997,799	\$ 2,997,799	\$ -	\$ 2,997,799	\$ -	\$ (166,895)	\$ -
Region Wide	\$ -	\$ 125,305	\$ 125,305	\$ -	\$ 125,305	\$ -	\$ (125,305)	\$ 125,305
<b>CRITICAL SPACES</b>								
Construction	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
Audubon ES	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
Bethune ES	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
Boone ES	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
Freese ES	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
Fulton ES	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
Lee ES	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
Morse HS	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
Penn ES	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
SCPA HS	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
Zamorano ES	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
Region Wide	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
District School Total:	\$ 22,061,688	\$ 20,088,875	\$ 4,966,335	\$ (48,713)	\$ 4,917,621	\$ 15,171,254	\$ 1,972,813	\$ 1,015,654
<b>CHARTER SCHOOLS</b>								
Construction	\$ 1,668,145	\$ 1,652,465	\$ -	\$ -	\$ -	\$ 1,652,465	\$ 15,680	\$ -
Keiller Leadership	\$ 1,668,145	\$ 1,652,465	\$ -	\$ -	\$ -	\$ 1,652,465	\$ 15,680	\$ -
Region Wide	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
<b>HVAC 2000 REGION 5 TOTAL:</b>								
	\$ 23,729,833	\$ 21,741,340	\$ 4,966,335	\$ (48,713)	\$ 4,917,621	\$ 16,823,719	\$ 1,988,493	\$ 1,015,654
<b>PROGRAM TOTAL:</b>								
	\$ 104,806,254	\$ 85,994,709	\$ 13,029,274	\$ (48,713)	\$ 12,980,561	\$ 73,014,148	\$ 18,811,545	\$ 1,522,433