

Facility: Whittier School Report Type: Progress Report Date of Report: 03/20/19

	Location	DWO No	Туре	Initial Result*	Action Taken**	Clearance Result
1	A Admin/Auditorium/Cafeteria/Kitchen - Whittier_01-04 Nurse First Aid, West Wall	DWO-297-001	Faucet	1.04		
2	A Admin/Auditorium/Cafeteria/Kitchen - Whittier_01-04 Workroom, West Wall	DWO-297-002	Faucet	0.82		
3	E Classrooms E19-E21 - Whittier_01-06 Classroom - E21, West Wall	DWO-297-003	Drinking Fountain Bubbler	3.71		
4	E Classrooms E19-E21 - Whittier_01-06 Classroom - E20, West Wall	DWO-297-004	Drinking Fountain Bubbler	2.00		
5	G Classrooms G15-G18 - Whittier_02-08 Classroom - G18, West Wall	DWO-297-005	Drinking Fountain Bubbler	2.42		
6	G Classrooms G15-G18 - Whittier_02-08 Classroom - G17, West Wall	DWO-297-006	Drinking Fountain Bubbler	2.35		
7	G Classrooms G15-G18 - Whittier_02-08 Classroom - G16, West Wall	DWO-297-007	Drinking Fountain Bubbler	1.19		
8	G Classrooms G15-G18 - Whittier_02-08 Classroom - G15, West Wall	DWO-297-008	Drinking Fountain Bubbler	1.98		
9	D Classroom D14/Supply - Whittier_01-05 Building Exterior, East Wall	DWO-297-009	Drinking Fountain Bubbler	<5		
10	D Classroom D14/Supply - Whittier_01-05 Building Exterior, East Wall	DWO-297-010	Drinking Fountain Bubbler	0.65		
11	F Classrooms F11-F13 - Whittier_02-07 Classroom - F11, West Wall	DWO-297-011	Drinking Fountain Bubbler	0.88		
12	F Classrooms F11-F13 - Whittier_02-07 Classroom - F12, West Wall	DWO-297-012	Drinking Fountain Bubbler	1.00		
13	F Classrooms F11-F13 - Whittier_02-07 Classroom - F13, West Wall	DWO-297-013	Drinking Fountain Bubbler	1.45		
14	D Classroom D14/Supply - Whittier_01-05 Classroom -D14 Occupational Therapy, West Wall	DWO-297-014	Drinking Fountain Bubbler	4.89		
15	D Classroom D14/Supply - Whittier_01-05 Building Exterior, East Wall	DWO-297-015	Drinking Fountain Bubbler	<5		
16	D Classroom D14/Supply - Whittier_01-05 Building Exterior, East Wall	DWO-297-016	Drinking Fountain Bubbler	4.19		



Facility: Whittier School Report Type: Progress Report Date of Report: 03/20/19

	Location	DWO No	Туре	Initial Result*	Action Taken**	Clearance Result
17	C Classrooms C08-C10 - Whittier_01-03 Classroom - C08 Special Ed, East Wall	DWO-297-017	Drinking Fountain Bubbler	2.20		
18	C Classrooms C08-C10 - Whittier_01-03 Classroom - C09, East Wall	DWO-297-018	Drinking Fountain Bubbler	6.89		
19	C Classrooms C08-C10 - Whittier_01-03 Classroom - C10, East Wall	DWO-297-019	Drinking Fountain Bubbler	8.59		
20	C Classrooms C08-C10 - Whittier_01-03 Building Exterior, West Wall	DWO-297-020	Drinking Fountain Bubbler	5.00		
21	C Classrooms C08-C10 - Whittier_01-03 Building Exterior, West Wall	DWO-297-021	Drinking Fountain Bubbler	3.60		
22	C Classrooms C08-C10 - Whittier_01-03 Building Exterior, West Wall	DWO-297-022	Drinking Fountain Bubbler	5.19		
23	A Admin/Auditorium/Cafeteria/Kitchen - Whittier_01-04 Kitchen, South Wall	DWO-297-023	Faucet	<5		
24	B Classrooms B03-B07 - Whittier_01-02 Classroom - B07, East Wall	DWO-297-024	Drinking Fountain Bubbler	3.25		
25	B Classrooms B03-B07 - Whittier_01-02 Classroom - B06, East Wall	DWO-297-025	Drinking Fountain Bubbler	3.88		
26	B Classrooms B03-B07 - Whittier_01-02 Classroom - B05, East Wall	DWO-297-026	Drinking Fountain Bubbler	5.08		
27	B Classrooms B03-B07 - Whittier_01-02 Classroom - B04, East Wall	DWO-297-027	Drinking Fountain Bubbler	9.47		
28	B Classrooms B03-B07 - Whittier_01-02 Classroom - B03, East Wall	DWO-297-028	Drinking Fountain Bubbler	TBD		
29	B Classrooms B03-B07 - Whittier_01-02 Building Exterior, West Wall	DWO-297-029	Drinking Fountain Bubbler	0.53		
30	B Classrooms B03-B07 - Whittier_01-02 Building Exterior, West Wall	DWO-297-030	Drinking Fountain Bubbler	<5		
31	K Kinder Rms K01-K02 - Whittier_01-01 Classroom - K01, West Wall	DWO-297-031	Drinking Fountain Bubbler	2.66		
32	Portable 24 - Whittier Classroom - 24, West Wall	DWO-297-032	Drinking Fountain Bubbler	187.00		



Facility: Whittier School Report Type: Progress Report Date of Report: 03/20/19

	Location	DWO No	Туре	Initial Result*	Action Taken**	Clearance Result
33	Portable 23 - Whittier Classroom - 23, West Wall	DWO-297-033	Drinking Fountain Bubbler	2.20		
34	Portable 22 - Whittier Classroom - 22, West Wall	DWO-297-034	Drinking Fountain Bubbler	2.47		
35	Portable 25 - Whittier Classroom - 25, East Wall	DWO-297-035	Drinking Fountain Bubbler	0.81		
36	Portable 26 - Whittier Classroom - 26, East Wall	DWO-297-036	Drinking Fountain Bubbler	195.00		
37	1 Classroom CC1 - Whittier CDC_01-01 Classroom - CC1, North Wall	DWO-297-037	Drinking Fountain Bubbler	27.00		
38	1 Classroom CC1 - Whittier CDC_01-01 Classroom - CC1, North Wall	DWO-297-038	Drinking Fountain Bubbler	2.01		
39	1 Classroom CC1 - Whittier CDC_01-01 Building Exterior, North Wall	DWO-297-039	Drinking Fountain Bubbler	1.72		
40	2 Classroom CC2 - Whittier CDC_01-02 Classroom - CC2, East Wall	DWO-297-040	Drinking Fountain Bubbler	6.86		
41	2 Classroom CC2 - Whittier CDC_01-02 Classroom - CC2, East Wall	DWO-297-041	Drinking Fountain Bubbler	44.10		
42	4 Restrooms - Whittier CDC_02-04 Building Exterior, West Wall	DWO-297-042	Drinking Fountain Bubbler	2.25		
43	4 Restrooms - Whittier CDC_02-04 Building Exterior, West Wall	DWO-297-043	Drinking Fountain Bubbler	4.40		
44	3 Office - Whittier CDC_01-03 Food Services/Serving Lines - FSV1, West Wall	DWO-297-044	Faucet	0.96		
45	K Kinder Rms K01-K02 - Whittier_01-01 Classroom - K02, Left Sink North Wall	DWO-297-045	Drinking Fountain Bubbler	1.96		
46	3 Office - Whittier CDC_01-03 Workroom, Wall	DWO-297-046	Faucet	2.34		
47	A Admin/Auditorium/Cafeteria/Kitchen - Whittier_01-04 Office - SECY, East Wall	DWO-297-047	Faucet	TBD		



Facility: Whittier School Report Type: Progress Report Date of Report: 03/20/19

Logotion	DWO No	Туре	Initial	Action	Clearance
Location			Result*	Taken**	Result

Federal action level is above 15ppb (parts per billion). SDUSD uses an action level that is stricter and includes anything above 5 PPB. Items indicated in green are below District action level. Items indicated in yellow are above District action level. Items indicated in red are above both District and Federal action levels. Green indicates no action needed. Red/Yellow indicates action needed.

**Clearance actions

INIT=Inital result cleared no action needed. FLTR=Filter has been installed. PLMB=Plumbing work performed. RRC=Repeat and repeat-confirmation testing has been performed and both samples yielded results below District action level. RMOV=The drinking water outlet has been removed from service.